




STAGE I REMOVAL



STAGE I CONSTRUCTION




STAGE II REMOVAL





STAGE II CONSTRUCTION


NOTES


- 1. Hatched area indicates removal of existing structure.
- 2. All staging cross sections are looking south.
- 3. All dimensions are perpendicular to $\tilde{\ell}$ U.S. 136 unless noted otherwise.
- 4. For details of Temporary Concrete Barrier, see Sheet 3 of 8.
- 5. For quantity of Temporary Concrete Barrier, see Roadway Plans.












17'-0"


(Stages I & II)


641.49

14'-5"


14'-2"









SECTION B-B





ELEVATION - TEMPORARY SUPPORT SYSTEM

(Place Temporary Support prior to Stage I Removal) Estimated weight of structural steel for the temporary support system = 1200 Lbs. No painting required for Temporary Support System.



Elev.

641.49

22'-7"

SHEET NO. 2 8 SHEETS

@ Proposed Structure 24'~11" (Stages I & II)

(Stage I only)

40'-0"

Ground Surface/

Top of Sheet Piling

Max. Excavation Line 629.TF 629.1± (Typ) 6'-3' (Typ) Elev. | 628.00 629.61 Min. Tip Elev. Elev. 616.11 of Sheet Pilina Min. Tip Elev. of Sheet Piling

13'-10"

(Stage I only)

TEMPORARY SHEET PILING


(Looking West - dimensions along € roadway)


If the contractor chooses to alter the temporary cantilevered sheet piling design requirements shown on the plans, a design submittal including plan details and calculations will be required for review and acceptance by the Engineer.

The contractor shall connect the first sheet to the existing abutment wall to ensure stability of sheets driven to the top of the existing footing. This connection shall be reviewed and accepted by the Engineer and included in the cost for Temporary Sheet Piling. Hard driving may be encountered during the sheet piling installation. The Contractor

shall provide the appropriate driving equipment for the soil conditions indicated on the boring logs.

The minimum required section modulus for the temporary sheet piling = 11.1 in 3/ft.





DETAIL B

STAGE CONSTRUCTION DETAILS F.A.P. RTE 315 (U.S. ROUTE 136) OVER CAMP CREEK SECTION (108B)BR-1 McDONOUGH COUNTY STA. 67+23.00

ILLINOIS DEPARTMENT OF TRANSPORTATION

STRUCTURE NO. 055-2004