

T:\16843A\CCTVFiles from NY19-17-2013\12-strand-lateral.dgn 28-OCT-2013 13:46

LATERAL CABLE FIBER ASSIGNMENTS		
LCF-EBH		
FIBER NO	FUNCTION	CONNECTION
1	CCTV CAMERA IKOA (at Southeast Bridge House)	Fiber #1 of 96-strand cable
2	CCTV CAMERA IKOB (at Southeast Bridge House)	Fiber #2 of 96-strand cable
3	DARK	
4	DARK	
5	DARK	
6	DARK	
7	DARK	
8	DARK	
9	DARK	
10	DARK	
11	DARK	
12	DARK	

LATERAL CABLE FIBER ASSIGNMENTS		
LCF-SJS		
FIBER NO	FUNCTION	CONNECTION
1	CCTV CAMERA IKOE (at So. JEfferson St.)	Fiber #7 of 24-strand cable
2	CCTV CAMERA IKOF (at So. JEfferson St.)	Fiber #8 of 24-strand cable
3	DARK	
4	DARK	
5	DARK	
6	DARK	
7	DARK	
8	DARK	
9	DARK	
10	DARK	
11	DARK	
12	DARK	

LATERAL CABLE FIBER ASSIGNMENTS		
LCF-WBH		
FIBER NO	FUNCTION	CONNECTION
1	CCTV CAMERA IKOC (at Northwest Bridge House)	Fiber #3 of 24-strand cable
2	CCTV CAMERA IKOD (at Northwest Bridge House)	Fiber #4 of 24-strand cable
3	DARK	
4	DARK	
5	DARK	
6	DARK	
7	DARK	
8	DARK	
9	DARK	
10	DARK	
11	DARK	
12	DARK	

LATERAL CABLE FIBER ASSIGNMENTS		
LCF-		
FIBER NO	FUNCTION	CONNECTION
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		



USER NAME = pteid	DESIGNED - D. DRAKULICH	REVISED -
FILE NAME	DRAWN - E. MALUSEL	REVISED -
PLOT SCALE = NONE	CHECKED - S. STERN	REVISED -
PLOT DATE = 10/18/2013	DATE - 10/18/2013	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**CCTV SYSTEM, I-90/94 TO CONGRESS PARKWAY
TWELVE FIBER LATERAL CABLE FIBER ASSIGNMENTS**

SCALE: AS SHOWN SHEET NO. OF SHEETS STA. 353+46.00 TO STA. 382+50.00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
389	2013-026-I	COOK	37	23
CONTRACT NO. 60W49			FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT	