

COMMITMENTS

190+00 LT. BACK OF CURB BEING CONSTRUCTED WITHIN 0.50' OF PROPOSED RIGHT-OF-WAY. BACK OF CURB NEEDS TO BE FORM VERIFIED TO ENSURE IT IS CONSTRUCTED WITHIN THE RIGHT-OF-WAY.

PARCEL NO. 8411104

STA 157+79.18, 83.74' RT. SIDEWALK BEING CONSTRUCTED WITHIN 0.50' OF PROPOSED RIGHT-OF-WAY. SIDEWALK NEEDS TO BE FORM VERIFIED TO ENSURE ITS CONSTRUCTION WITHIN THE RIGHT-OF-WAY.

3. PARCEL NO. 8411105 & 8411106

E MAIN ST, STA 41+22.87 RT TO 41+59.86 RT. SIDEWALK BEING CONSTRUCTED WITHIN 0.50' OF PROPOSED RIGHT-OF-WAY. SIDEWALK NEEDS TO BE FORM VERIFIED TO ENSURE ITS CONSTRUCTION WITHIN THE RIGHT-OF-WAY.

4. PARCEL NO. 8411112

165+84.61, 40.57' LT & 166+20.92, 40.92' LT. PLANTERS WITH TEMPORARY EASEMENT TO REMAIN UNDISTURBED.

5. PARCEL NO. 8411113

163+78 TO 164+72 RT. STRUCTURAL ANALYSIS BEING PERFORMED TO DETERMINE IF BUILDING CAN BE MODIFIED AND REMAIN.

6. PARCEL NO. 8411166

190+00 RT TO 190+90 RT STRUCTURAL ANALYSIS BEING PERFORMED TO DETERMINE IF BUILDING CAN BE MODIFIED AND REMAIN.

USER NAME: default	DESIGNED: -	REVISED: -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	COMMITMENTS	F.A.P. RTE.: 600	SECTION: 60-(30,31,12B)-N-1	COUNTY: MADISON	TOTAL SHEETS: 152	SHEET NO.: 3
gennote.dgn	DRAWN: -	REVISED: -			CONTRACT NO. 76D54				
PLOT SCALE: 20.0000' / IN.	CHECKED: -	REVISED: -			ILLINOIS FED. AID PROJECT				
PLOT DATE: 6/18/22:2	DATE: -	REVISED: -			SCALE: N/A SHEET NO. 1 OF 1 SHEETS STA. N/A TO STA. N/A				