

SIGN INDEX #	SIGN CODE	STA	OFFSET	DTL SHT #	ALIGNMENT	DIRECTION	EX OVRHD STR	EX STANDARD	EX SPECIAL	TEMP STD	TEMP SPCL	PROPOSED	DESCRIPTION	NEW STA.	NEW OFFSET	REMOVE SIGN PANEL ASSEMBLY TYPE A	REMOVE SIGN PANEL ASSEMBLY TYPE B	REMOVE SIGN PANEL - TYPE 3	REMOVE GROUND MOUNTED SIGN SUPPORT	REMOVE CONCRETE FDNS - GROUND MOUNT	REMOVE OVERHEAD SIGN STRUCTURE MOUNTED	TEMPORARY SIGN PANEL ASSEMBLY	TEMPORARY SIGN PANEL OVERLAY	CONSTRUCT PROPOSED SIGN (SEE SIGN PLAN)	
																EACH	EACH	SQ FT	EACH	EACH	EACH	SQ FT	SQ FT		
3DE.02		-	-	265	I-74	WB					X		RAMP E DETOUR SIGN - I-74 EAST KEEP RT	462+25	-77								100		
7.03	D9-9	530+01.00	80.84	-	I-74	EB			X				BLUE LODGING SIGN					3	3						
9.03	D9-1105	535+86.15	87.2	-	I-74	EB			X				EXIT 102A-B MORTON					2	2						
9.09	W1-8	212+58.37	-10.55	-	RAMP E	-		X					CHEVRON	1201+57.49	-26.16	1.00						RELOCATE			
9.11	W1-8	213+59.37	-10.29	-	RAMP E	-		X					CHEVRON	1202+55.61	-28.03	1.00						RELOCATE			
9.13	W1-8	214+57.28	-11.03	-	RAMP E	-		X					CHEVRON	1203+50.75	-26.54	1.00						RELOCATE			
9.15	D9-8	543+14.84	67.82	-	I-74	EB			X				BLUE FOOD SIGN					2	2						
10.03	D2-3	553+00.00	83.65	-	I-74	EB			X				MORTON, BLOOMINGTON, INDIANAPOLIS					2	2						
11.01	D9-1105	562+27.26	69.83	-	I-74	EB			X				EXIT 102A-B MORTON 1/2 MILE					2	2						
11.03	D9-7	572+08.97	66.89	-	I-74	EB			X				BLUE, GAS SIGN, RAMP TO SB MORTON AVE.					2	2						
11.05V-1	D9-1105	X	X	-	I-74	EB			X				NORTHBOUND MORTON AVE EXIT 102B										REMOVE		
11.05V-2	D9-1105	X	X	-	I-74	EB			X				SOUTHBOUND MORTON AVE EXIT 102A										REMOVE		
12.02	D10-6	586+19.73	-91.4	-	I-74	WB		X					MILE MARKER 102										REMOVE		
12.03	E5-1A	579+00.00	48	-	I-74	EB		X					EXIT 102 A										REMOVE		
12.07	D1-1016	Store	Store	-	I-74	EB			X				EXIT 102B SIGN I-74 E										REMOVE		
13.09B	D9-1105	595+15.00	51.27	-	I-74	EB			X				OVERHEAD EXIT SIGN NB MORTON				137				1				
13.13	D9-1105	598+28.36	62.12	-	I-74	EB			X				EXIT 102B W/ ARROW					2	2						
18.11	W4-1R	32+95.00	54.89	-	MORTON	NB		X					MERGE											1.00	
21.02	W1-8	208+09.20	-26.97	-	RAMP E	-		X					CHEVRON RIGHT	1200+58.77	-26.97		1.00						RELOCATE		
21.10	D12-1	11+92.00	-42.36	-	I-155	NB		X					ROAD SPLIT											16	
13T.02		602+50.00	-66	271	I-74	WB				X			I-474 WEST KEEP LEFT										REMOVE		
18.17-1	M3-4	32+00.00	52.36	-	MORTON	SB		X					CARDINAL DIRECTION - WEST	26+05.00	41.16								RELOCATE		
18.17-2	M1-1	32+00.00	52.36	-	MORTON	SB		X					INTERSTATE ROUTE	26+05.00	41.16								RELOCATE		
18.17-3	M6-1037	32+00.00	52.36	-	MORTON	SB			X				MERGE RIGHT												
21.14-0.1		-	-	272	I-155	NB				X			OVERLAY "EXIT CLOSED"	14+84.00										17	
22.02-0.1		-	-	272	I-155	NB				X			EXIT CLOSED	35+30.00										17	
6DE.04		-	-	265	I-74	WB					X		RAMP E DETOUR SIGN - I-74 EAST KEEP RT	508+30.00	-82.5								100		
6T.02		511+50.00	-30.5	267	I-74	WB					X		I-474 WEST KEEP LEFT	505+05.00	-82.50								RELOCATE		
9T.02-L		543+00.00	-0.25	267	I-74	EB					X		I-474 WEST KEEP LEFT, I-74 WEST KEEP RT										REMOVE		
9T.02-R		543+00.00	-51	267	I-74	EB					X		I-474 WEST KEEP LEFT, I-74 WEST KEEP RT										REMOVE		
PR11.01		-	-	-	I-74	EB					X		EXIT 102 MORTON 1/2 MILE	PR	PR									X	
PR11.03		-	-	-	I-74	EB					X		BLUE GAS SIGN	PR	PR										X
PR11.05		-	-	-	I-74	EB					X		PROPOSED NB MORTON AVE 1/4 MILE	PR	PR										X
PR11.07		-	-	-	I-74	EB					X		PROPOSED SB MORTON AVE ARROW	PR	PR										X
PR12.02		-	-	-	I-74	WB					X		MILE MARKER 102	PR	PR										X
PR12.03		-	-	-	I-74	EB					X		EXIT 102	1002+00.00	18.00										PANEL ONLY
PR12.09		-	-	-	MORTON RAMP F	EB					X		BLUE FOOD SIGN	PR	PR										X
PR12.11		-	-	-	MORTON RAMP F	EB					X		BLUE LODGING SIGN	PR	PR										X
PR12.07		-	-	-	MORTON RAMP F	EB					X		BLUE FOOD SIGN	PR	PR										X
PR12.15		-	-	-	MORTON RAMP F	EB					X		BLUE, GAS SIGN	PR	PR										X
PR7.03		-	-	-	I-74	EB					X		BLUE LODGING SIGN	530+01.32	80.84										PANEL ONLY
PR9.03		-	-	-	I-74	EB					X		PROPOSED MORTON EXIT 1 MILE	535+86.15	87.20										PANEL ONLY
PR9.15		-	-	-	I-74	EB					X		BLUE FOOD SIGN	543+14.84	67.82										PANEL ONLY
18.09	D9-7	315+05.95	21.1	-	RAMP C	-		X					BLUE GAS SIGN					2	2						
18.13	D9-8	312+00.70	20.83	-	RAMP C	-			X				BLUE FOOD SIGN					2	2						
18.19	D9-9	309+02.08	20.86	-	RAMP C	-			X				BLUE LODGING SIGN					2	2						
PR4.04-1	R3-4	-	-	-	I-74	WB					X		NO U-TURN IN MEDIAN OF I-74	PR	PR										X
PR4.03-1	R3-4	-	-	-	I-74	EB					X		NO U-TURN IN MEDIAN OF I-74	PR	PR										X
PR4.04-2	R3-1101	-	-	-	I-74	WB					X		EXCEPT AUTHORIZED VEHICLES	PR	PR										X
PR4.03-2	R3-1101	-	-	-	I-74	EB					X		EXCEPT AUTHORIZED VEHICLES	PR	PR										X
PR12.17		-	-	-	MORTON RAMP F	EB					X		DUAL TURN ARROWS LEFT AND RIGHT ONLY	PR	PR										X
PR12.18		-	-	-	MORTON RAMP F	EB					X		DUAL TURN ARROWS LEFT AND RIGHT ONLY	PR	PR										X
PR10.05		-	-	-	I-74	EB					X		BLUE FOOD SIGN	PR	PR										X
6T.04		514+00.00	-27.00	268	I-74	WB					X		I-74 WEST KEEP RIGHT	511+50.00	-81.50								RELOCATE		
13T.04		605+50.00	-66.00	271	I-74	WB					X		I-74 WEST & I-155 SOUTH KEEP RIGHT										REMOVE		
TOTALS																3	2	136.5	21	21	1	200	49	0	

TEMPORARY SIGN SCHEDULE

FILE NAME = D468620-sh1-s1gn02-04.dgn	DESIGNED - HTL	REVISED -		STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC STAGE 4 SIGN SCHEDULE	F.A.I. RTE. *	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
USER NAME = TERRA	DRAWN - KV	REVISED -				90-[14R(14HB-4,14,14HB)BR]	TAZEWELL	2433	111	
PLOT DATE = 7/18/2012	CHECKED - DA/LVA	REVISED -				CONTRACT NO. 68620				
						SCALE:	SHEET NO. 35 OF 85 SHEETS	STA.	TO STA.	
ILLINOIS FED. AID PROJECT										