

FILE NAME = S:\Projects\0828-VH\IL_3_Graf\Tsm\ dgn\CADD_Sheets\0876789-ht-schedule.dgn

TREE REMOVAL SCHEDULE						
LOCATION			SURVEYED TREE SIZE	GROWTH FACTOR, 4"	TREE REMOVAL	
STATION	OFFSET	LT/RT			6 TO 15 UNIT DIAMETER	OVER 15 UNIT DIAMETER
383+17.04	44	RT	15	4		19
383+87.53	29	RT	6	4	10	
384+56.93	29	RT	6	4	10	
385+43.26	28	RT	6	4	10	
387+10.86	28	RT	6	4	10	
390+65.85	27	RT	12	4		16
390+69.46	27	RT	13	4		17
391+09.49	27	RT	12	4		16
391+25.61	26	RT	16	4		20
393+36.88	45	RT	18	4		22
393+92.86	33	RT	4	4	8	
395+14.06	28	RT	4	4	8	
396+42.81	34	LT	19	4		23
397+15.45	26	RT	12	4		16
397+22.16	28	RT	12	4		16
397+26.62	29	LT	18	4		22
397+31.96	36	RT	24	4		28
397+35.59	26	RT	10	4	14	
397+46.60	26	RT	8	4	12	
397+52.28	25	RT	8	4	12	
400+87.13	26	RT	16	4		20
401+05.99	21	RT	30	4		34
401+43.84	26	RT	6	4	10	
401+74.40	33	RT	10	4	14	
401+81.40	29	RT	12	4		16
401+92.25	30	RT	8	4	12	
402+08.61	26	RT	8	4	12	
402+12.22	37	RT	18	4		22
402+26.38	23	RT	12	4		16
402+35.38	40	RT	12	4		16
402+36.06	19	RT	12	4		16
402+51.11	23	RT	21	4		25
402+62.14	36	RT	12	4		16
402+64.30	40	RT	10	4	14	
402+69.45	34	RT	8	4	12	
402+79.16	41	RT	9	4	13	
402+87.21	19	RT	10	4	14	
402+88.54	35	RT	14	4		18
402+95.08	33	RT	10	4	14	
402+98.57	35	RT	10	4	14	
403+46.86	37	RT	10	4	14	
403+69.31	29	RT	6	4	10	
403+75.19	37	RT	12	4		16
403+82.19	35	RT	10	4	14	
403+89.51	38	RT	10	4	14	
405+02.96	54	LT	12	4		16
405+31.14	45	RT	10	4	14	
405+51.41	45	RT	14	4		18
405+58.68	35	LT	48	4		52
405+61.03	44	RT	18	4		22
405+76.54	29	RT	12	4		16
405+90.22	42	RT	8	4	12	
405+93.22	50	RT	8	4	12	
407+65.27	30	RT	4	4	8	
408+63.73	34	RT	4	4	8	
408+86.87	35	RT	4	4	8	
409+05.51	34	RT	4	4	8	
410+65.38	30	RT	6	4	10	
410+73.44	27	LT	6	4	10	
410+75.64	27	RT	8	4	12	
410+99.22	32	RT	12	4		16
411+05.13	60	RT	10	4	14	
411+15.12	39	LT	6	4	10	
411+25.84	40	RT	10	4	14	
411+51.58	59	RT	14	4		18
411+59.43	46	RT	14	4		18
411+91.14	48	RT	6	4	10	
411+92.77	59	RT	6	4	10	
411+99.89	56	RT	6	4	10	
412+00.72	33	RT	8	4	12	
412+09.21	41	RT	8	4	12	
412+09.75	51	RT	6	4	10	

TREE REMOVAL SCHEDULE						
LOCATION			SURVEYED TREE SIZE	GROWTH FACTOR, 4"	TREE REMOVAL	
STATION	OFFSET	LT/RT			6 TO 15 UNIT DIAMETER	OVER 15 UNIT DIAMETER
412+11.49	33	RT	8	4		12
412+19.46	34	RT	6	4		10
412+27.94	33	LT	8	4		12
412+35.46	32	LT	8	4		12
412+43.23	33	LT	6	4		10
412+47.37	21	RT	6	4		10
412+48.07	51	RT	12	4		16
412+51.05	27	RT	6	4	10	
412+54.48	42	RT	10	4	14	
412+56.84	23	RT	10	4	14	
413+03.63	41	LT	6	4	10	
413+37.75	50	RT	8	4	12	
413+40.42	40	LT	6	4	10	
413+63.36	43	LT	6	4	10	
413+67.26	51	RT	6	4	10	
413+71.81	38	RT	6	4	10	
413+74.51	31	RT	8	4	12	
413+82.72	29	LT	6	4	10	
413+85.59	27	RT	8	4	12	
414+00.08	30	RT	6	4	10	
414+01.86	36	RT	6	4	10	
414+06.50	52	RT	6	4	10	
414+06.96	23	RT	6	4	10	
414+13.81	35	RT	8	4	12	
414+17.91	38	LT	8	4	12	
414+27.03	32	RT	10	4	14	
414+67.29	24	RT	6	4	10	
414+72.84	35	RT	6	4	10	
414+78.97	36	LT	8	4	12	
414+85.95	27	LT	8	4	12	
414+98.24	21	LT	8	4	12	
415+10.10	31	RT	6	4	10	
415+21.43	33	RT	10	4	14	
415+23.01	47	RT	6	4	10	
415+30.97	26	RT	8	4	12	
415+43.31	18	LT	10	4	14	
415+46.12	45	RT	10	4	14	
415+46.82	26	RT	6	4	10	
415+56.53	25	RT	6	4	10	
415+63.99	31	RT	10	4	14	
415+64.94	23	LT	6	4	10	
415+68.25	25	LT	8	4	12	
415+89.11	24	LT	6	4	10	
416+01.37	20	LT	10	4	14	
416+23.85	24	LT	8	4	12	
416+47.36	28	RT	4	4	8	
417+58.53	34	RT	14	4		18
418+01.42	37	RT	14	4		18
TOTALS					3732	4639

TREE REMOVAL SCHEDULE			
LOCATION		TREE REMOVAL, ACRES	
STATION	TO	STATION	ACRES
355+14.00	TO	359+50.00	0.386
349+77.00	TO	362+20.00	0.210
345+36.00	TO	368+21.00	0.185
TOTAL			0.781
ROUNDING			1



USER NAME = ljackson
 MODEL NAME = Schedule 19
 PLOT SCALE = 2.0000' / in.
 PLOT DATE = 8/22/2014

DESIGNED - ACM
 DRAWN - EDW
 CHECKED - LWJ
 DATE - 8-11-14

REVISED -
 REVISED -
 REVISED -
 REVISED -

STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION

SCHEDULE OF QUANTITIES
 FAS ROUTE 749/752 (IL RTE 3)

SCALE: SHEET 19 OF 26 SHEETS

F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
*	101-2RS-1	JERSEY	438	40
	• 749/752		CONTRACT NO. 76789	

ILLINOIS FED. AID PROJECT