



REDCO-STAGE 4B
FAP 331(ILLINOIS 13)

NOTES:
 WESTBOUND RT. 13 RIGHT TURN LANE WILL BE CLOSED.
 A SUITABLE DETOUR SHALL BE SIGNED VIA SKYLINE DRIVE.
 CLOSE THE NORTHEAST QUADRANT OF REDCO DRIVE AS PER STANDARD 701701.
 REMOVE EXISTING PAVEMENT, SHOULDER AND CURB AND GUTTER AND PLACE NEW.
 CLOSE WESTBOUND RT. 13 RIGHT AND MIDDLE LANES AS PER STANDARD 701422.

BAINBRIDGE-STAGE 4B
FAP 331(ILLINOIS 13)

NOTES:
 EASTBOUND RT. 13 RIGHT TURN LANE WILL BE CLOSED.
 A SUITABLE DETOUR SHALL BE SIGNED VIA OLD RT. 13 AND IL 148.
 CLOSE THE SOUTHWEST QUADRANT OF BAINBRIDGE TRAIL AS PER STANDARD 701701.
 REMOVE EXISTING PAVEMENT, SHOULDER AND CURB AND GUTTER AND PLACE NEW.
 CLOSE EASTBOUND RT. 13 RIGHT AND MIDDLE LANES AS PER STANDARD 701422.

NOTE: A TWO WEEK NOTIFICATION SHALL BE PROVIDED TO THE ENGINEER PRIOR TO EACH CLOSURE WHICH REQUIRES A DETOUR.

FILE NAME = c:\p\work\PWIDOT\SHEPARDGD\dms47330\F	USER NAME = shepardgd	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	SUGGESTED STAGES OF CONSTRUCTION AND TRAFFIC CONTROL	F.A.P. RTE. 331	SECTION (1-2)N-2,R;(1X-1)N-3,R-2	COUNTY WILLIAMSON	TOTAL SHEETS 202	SHEET NO. 47
	PLOT SCALE = 30,0000' / IN.	CHECKED -	REVISED -			SCALE: _____ SHEET NO. ____ OF ____ SHEETS STA. _____ TO STA. _____		CONTRACT NO. 98857		ILLINOIS FED. AID PROJECT
PLOT DATE = 10/14/2009	DATE -	REVISED -								