## EXISTING SIGNS

EXISTING SIGN	PANEL DESCRIPTION	SIGNSUPPORT	STATION	OFFSET		FACING TRAFFIC	ACTION		DIMENSIO W x H	
E4-7	(SHARED POST)	MOUNTED ON SIGNAL POST	664+89	52.1'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST			
E4-7a	SCHOOL CROSSING					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30"	Х	30"
E4-7b	ARROW					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х	12"
E4-7c	NO TURN ON RED					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х	30"
E4-7d	FOLDED STOP SIGN					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30"	Х	30"
E4-8	(SHARED POST)	MOUNTED ON SIGNAL POST	665+42	48.4'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST			
E4-8a	SCHOOL CROSSING					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30"	Х	30"
E4-8b	ARROW					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	X	
E4-8c	NO TURN ON RED WHEN PEDESTRIANS PRESENT					NB	SIGN PANEL TO BE REMOVED	24"	X	
E4-8d	FOLDED STOP SIGN					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30"	X	30"
E4-9	(SHARED POST)	POST MOUNTED (GROUND)	665+51	137.7'	LT	IND	SIGN PANEL ASSEMBLY TO BE RELOCATED	30		
E4-9a	SCHOOL SPEED ZONE AHEAD	1 GOT MIGGINTED (GROUND)	003131	107.7	L1	NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х	30"
E4-9b	20 M.P.H.					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	18"	X	
		THO LABOR METAL POOTO (ORGUND)	005.50	F0.01				10		
E4-10	ELECTRONIC SHELL STATION SIGN	TWO LARGE METAL POSTS (GROUND)	665+58	58.6'	RT	EB	SIGN AND POST TO REMAIN	-	Х	
E4-11	SUNSET RIDGE RD	MOUNTED ON SIGNAL POST	665+74	40.8'	RT	EB	SIGN PANEL TO BE REMOVED	60"	Х	18"
E4-12	(SHARED POST)	POST MOUNTED (GROUND)	665+74	23.6'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED			
E4-12a	SCHOOL CROSSING					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36"	Х	
E4-12b	ARROW					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х	12"
E4-13	(SHARED POST)	MOUNTED ON SIGNAL POST	665+72	28.7'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW SIGNAL POST			
E4-13a	SCHOOL CROSSING					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36"	Х	36"
E4-13b	ARROW					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	21"	Х	15"
E4-13c	NO TURN ON RED					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х	24"
E4-13d	ON SCHOOL DAY WHEN CHILDREN ARE PRESENT					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24"	Х	12"
E4-13e	FOLDED STOP SIGN					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36"	Х	36"
E4-14	EPISCOPAL CHURCH	DECORATIVE POST MOUNTED (GROUND)	665+78	43.6'	LT	WB	SEE NOTE 2	24"	Х	
E4-15	(SHARED POST)	POST MOUNTED (GROUND)	666+86	21.0'	RT	1,12	SIGN PANEL ASSEMBLY TO BE REMOVED			
E4-15a	SPEED LIMIT 35	i commonnes (ancone)	000.00	21.0	111	EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	30"	х	36"
E4-15b	NO PARKING ALONG HIGHWAY					EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY			
E4-16	NO PARKING ALONG HIGHWAY	DOST MOUNTED (CROUND)	667+52	32.9'	LT	WB	SIGN PANEL ASSEMBLY TO BE REMOVED	12"		
		POST MOUNTED (GROUND)								
E4-17	NO PARKING ALONG HIGHWAY	POST MOUNTED (GROUND)	667+75	29.4'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	12"	X	18"
E4-18	(SHARED POST)	POST MOUNTED (GROUND)	668+78	29.2'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED			
E4-18a	HORIZONTAL ALIGNMENT CURVE					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30"	Х	
E4-18b	NO PARKING ALONG HIGHWAY					EB	SIGN PANEL TO BE REMOVED	12"	X	18"
E4-19	(SHARED POST)	POST MOUNTED (GROUND)	669+09	23.3'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED			
E4-19a	NO PASSING ZONE					EB	SIGN PANEL TO BE REMOVED	42"	Х	34"
E4-19b	SCHOOL CROSSING					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36"	Х	36"
E4-20	WHITTIER LANE PRIVATE OUTLET	DECORATIVE POST MOUNTED (GROUND)	669+76	38.7'	RT	EB	SEE NOTE 2	27"	Х	30"
E4-21	STOP SIGN	POST MOUNTED (GROUND)	670+07	53.4'	RT	NB	SIGN AND POST TO REMAIN	30"	Х	30"
E4-22	SPEED LIMIT 35	POST MOUNTED (GROUND)	671+01	22.4'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	30"	Х	36"
WILLOW ROAD	(STA 672+00 TO STA 683+00)									
E5-1	(SHARED POST)	POST MOUNTED (GROUND)	672+39	19.0'	RT		SIGN PANEL ASSEMBLY TO BE REMOVED			
E5-1a	NO LEFT TURN	(encounty)	0.2 0.			EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	36"	х	36"
E5-1b	NO LEFT TURN HOURS					EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	36"	X	
E5-2	(SHARED POST)	POST MOUNTED (GROUND)	673+90	42.2'	LT		SIGN PANEL ASSEMBLY TO BE REMOVED	- 00		
E5-2a	NO LEFT TURN	FOST MODIVIED (GROUND)	073190	42.2	LI	EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	30"	Х	30"
						EB				
E5-2b	NO LEFT TURN HOURS						SIGN PANEL TO BE REMOVED WITH ASSEMBLY			24"
E5-2c	OLD WILLOW RD WITH ARROW					EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	30"	Х	
E5-2d	STOP SIGN (BLACK FRAME AROUND 1ST 3 LETTERS)					WB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY		Х	
E5-3	SOMERSET LANE	DECORATIVE POST MOUNTED (GROUND)	674+08	70.6'	LT	WB	SEE NOTE 2	24"	Х	48"
E5-4	(SHARED POST)	POST MOUNTED (GROUND)	674+17	78.1'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED			
E5-4a	STOP SIGN					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY			24"
E5-4b	SLOW CHILDREN					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	18"	Х	24"
E5-5	NO OUTLET	POST MOUNTED (GROUND)	674+39	90.9'	LT	NB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30"	Х	30"
E5-6	(SHARED POST)	POST MOUNTED (GROUND)	674+75	38.4'	LT		SIGN PANEL ASSEMBLY TO BE REMOVED			
E5-6a	NO LEFT TURN					EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	30"	Х	30"
E5-6b	NO LEFT TURN HOURS					EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY		х	
E5-7	SPEED LIMIT 20	POST MOUNTED (GROUND)	675+24	62.1'	LT	EB	SIGN PANEL ASSEMBLY TO BE RELOCATED		X	
E5-8	DO NOT DRIVE ON SHOULDER	POST MOUNTED (GROUND)	675+47	20.9'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	30"	×	
E5-9	SPEED LIMIT 35	POST MOUNTED (GROUND)	679+22	27.6'	LT	WB	SIGN PANEL ASSEMBLY TO BE REMOVED			36"
E5-10	BRACKEN LANE	DECORATIVE POST MOUNTED (GROUND)	679+60	53.8'	RT	EB	SIGN AND POST TO REMAIN	48"		
									X	
E5-11	STOP SIGN	POST MOUNTED (GROUND)	679+89	48.9'	RT	NB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30"	X	30"
	(STA 683+00 TO STA 693+00)	POOT MOUNTED (OROUNE)	201 = 2	0.1.01		1.475	DIOLIDANEL ACCENDIVED DE DEL CONTES	200		
E6-1	HORIZONTAL ALIGNMENT CURVE	POST MOUNTED (GROUND)	684+52	24.2'	LT	WB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30"		30"
						WB	SIGN PANEL ASSEMBLY TO BE REMOVED	1 30"	~	24"
E6-2 E6-3	DO NOT DRIVE ON SHOULDER  SPEED LIMIT 35	POST MOUNTED (GROUND) POST MOUNTED (GROUND)	686+45 687+18	25.8' 21.2'	LT RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED			36"

FILE N	AME =	USER NAME = BAWitort	DESIGNED	-	JLV	REVISED	-
g:\chll	\0158\road\Sheets\D160T35-SHT-S1G	N-SCHØ3.dgn	DRAWN	-	MTS	REVISED	-
		PLOT SCALE = 40.000 '/ in.	CHECKED	-	RCB	REVISED	-
		PLOT DATE = 11/1/2012	DATE	-	10/31/2012	REVISED	-

## STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION

					SECTION	COUNTY	TOTAL SHEET SHEETS NO.	
SIGN SCHEDULE				305	(1920.01,1518,2022&1922.4B)R	COOK	919	291
						CONTRACT	NO. 60	T35
	SCALE: N.T.S	SHEET NO. 291 OF 919 SHEETS	F	FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT				

## NOTE:

- 1. SIGN SHALL BE RE-ERECTED ACCORDING TO ARTICLE 107.25 OF THE STANDARD SPECIFICATION (PROTECTION AND RESTORATION OF TRAFFIC SIGNS). ADDITIONAL SIGNS THAT HAVE NOT BEEN SURVEYED BUT ARE OBSCURED BY CONSTRUCTION OPERATIONS SHALL ALSO BE RE-ERECTED ACCORDING TO ARTICLE 107.25.
- 2. ALL EXISTING PRIVATE SIGNS WITHIN THE STATE ROW THAT INTERFERE WITH CONSTRUCTION OPERATIONS WILL BE REMOVED AND REPLACED BY OTHERS. THE CONTRACTOR SHALL NOTIFY THE OWNERS PRIOR TO THE START OF CONSTRUCTION.
- 3. EXISTING SIGN PANEL AND ASSEMBLY TO BE REMOVED SHALL BE DELIVERED TO AN IDOT MAINTENANCE YARD SPECIFIED BY THE ENGINEER.