

# STAGING NOTES


F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
742	37R-2	OGLE	389	33
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	
CONTRACT #64157				

- Permanent seeding shall be completed prior to switching to Stage 2

## Stage 2

- Place stage 2 temporary pavement marking tape.
- Eastbound traffic shall be moved to the southern 3.6m lane.
- The center 4.2m lane shall be closed except for crossings at Sta. 32+943 Fox Run Lane, Sta 33+108 Barry Ave., Sta. 33+725 Lincoln St., Sta. 33+850 Colfax St., and Sta. 34+040 Lafayette St..
- Temporary ramps shall be placed at crossings..
- Remove all existing pavement and other structures in the center 4.2m lane.
- Crossings shall be completed one at a time through out the duration of Stage 2.
- Adjust and relocate any drainage items listed and construct the proposed center lane and all other adjacent structures as shown in the plans.


## STAGE 2 TYPICAL



## Stage 3

- Place Stage 3 temporary pavement marking tape. Westbound traffic shall then be moved to the center 3.6m lane.
- Close all the side roads on the north side of the mainline, according to the staging plans, with the exception of southbound lane of the Creekside subdivision entrance, Grant St., and Washington St..
- Remove all pavements, curb & gutter, sidewalks, and other structures on the south side of the mainline as shown on the plans.
- Adjust and relocate any drainage items listed and construct the proposed westbound 4.0m lane, side roads (except those to be left opened), curb & gutter, sidewalk, and all other adjacent structures as shown in the plans.

## STAGE 3 TYPICAL



## Stage 3A

- Adjust and relocate any drainage items listed and construct the proposed pavement, curb & gutter, sidewalk, and all other adjacent structures at Fox Run Lane, Colfax St., and Walnut St., and the northbound lane of the Creekside subdivision entrance.
- Place temporary ramps and temporary pavement marking tape on newly constructed side roads.
- Close southbound lane of the Creekside subdivision entrance, Grant St., and Washington St., and open the northbound lane of the Creekside subdivision entrance, Fox Run Lane, Colfax St., and Walnut St. as shown in the plans
- Complete permanent seeding & sodding and permanent pavement marking.