

SUGGESTED CONSTRUCTION SEQUENCING

PRE-STAGE

TRAFFIC:

TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH HIGHWAY STANDARDS 701001, 701006, 701011, 701306, 701326, AND 701701 AS APPLICABLE

CONSTRUCTION:

REMOVE CONCRETE MEDIANS FROM STA. 395+73 TO STA. 399+83, FROM STA. 399+65 TO STA. 399+85, FROM STA. 401+09 TO STA. 401+28, FROM STA. 401+15 TO STA. 408+23, FROM STA. 409+22 TO STA. 417+56, AND FROM STA. 418+42 TO STA. 424+24 ON ROUTE 56, AND FROM STA. 11024+80 TO STA. 11029+00, FROM STA. 11024+72 TO STA. 11024+95 AND FROM STA. 11032+48 TO STA. 11037+45 ON NAPERVILLE RD.

CONSTRUCT TEMPORARY PAVEMENT AS SHOWN ON THE PLANS.

CONSTRUCT ILLINOIS PRAIRIE PROPOSED PATH FROM STA. 274+27 TO STA. 283+41 AND TIE IT TO THE EXISTING CROSS WALK AND THEN REMOVE THE EXISTING ILLINOIS PRAIRIE PATH FROM STA. 274+27 TO STA. 284+48 AS SHOWN ON THE PLANS TO MAINTAIN THE PATH ACCESS ALL TIMES.

CONSTRUCT TEMPORARY PAVEMENT (WIDENING) ON HERRICK RD FROM STA. 803+27 TO STA. 814+49 AS SHOWN ON THE PLANS.

STAGE 1

IL-56:

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG ILLINOIS ROUTE 56 WORK ZONE WITH LEFT TURN LANES AT HERRICK RD/WIESBROOK RD, LEGENDS DR, ORCHARD RD, CROMWELL DR, W LOOP RD, DANADA SQ W, NAPERVILLE RD, DANADA SQ E, AND RICE LAKE SQ.

TRAFFIC UTILIZES ALL THE EXISTING PAVEMENT FROM STA. 255+00 TO STA. 375+00 ON ROUTE 56

TRAFFIC UTILIZES THE NORTHSIDE OF THE EXISTING PAVEMENT FROM STA. 375+00 TO STA. 417+55, AND TEMPORARY PAVEMENT AT MEDIANS FROM STA. 395+72 TO STA. 417+55.

TRAFFIC UTILIZES TEMPORARY PAVEMENT FROM STA. 803+27 TO STA. 814+50 ON HERRICK RD.

CONSTRUCTION:

CONSTRUCT THE PROPOSED EASTBOUND PAVEMENT FROM STA. 255+00 TO STA. 417+55.

CONSTRUCT THE TEMPORARY PAVEMENT AS SHOWN ON THE PLANS FROM STA. 285+49 TO STA. 290+08, FROM STA. 304+24 TO STA. 308+52, FROM STA. 322+41 TO STA. 325+75, FROM STA. 345+20 TO STA. 349+31, FROM STA. 399+82 TO STA. 400+16, FROM STA. 400+02 TO STA. 400+77, AND FROM STA. 400+79 TO STA. 401+32.

NAPERVILLE RD:

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE EAST SIDE ON NAPERVILLE RD, UTILIZING THE EXISTING NORTHBOUND PAVEMENT.

PROVIDE LEFT TURN LANES AT ILLINOIS ROUTE 56, DANADA SQ W, E LOOP RD AND W LOOP RD.

CONSTRUCTION:

CONSTRUCT THE PROPOSED SOUTHBOUND PAVEMENT FROM STA. 11010+75 TO STA. 11038+48 AS SHOWN ON THE PLANS

CONSTRUCT TEMPORARY PAVEMENT FROM STA. 11018+28 TO 11023+12.

HERRICK RD:

HERRICK RD IS STAGED INTO 2 SUBSTAGES WHEN STAGE 1 IS IN PROGRESS ON IL-56.

STAGE 1-1

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE WEST SIDE ON HERRICK RD, UTILIZING THE EXISTING AND TEMPORARY PAVEMENTS FROM STA. 803+27 TO STA. 814+50.

PROVIDE LEFT TURN LANES AT ILLINOIS ROUTE 56

CONSTRUCTION:

CONSTRUCT THE PROPOSED NORTHBOUND PAVEMENT FROM STA. 806+65 TO STA. 814+67 AS SHOWN ON THE PLANS

STAGE 1-2

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE EAST SIDE ON HERRICK RD, UTILIZING THE NEW AND THE EXISTING PAVEMENTS FROM STA. 806+65 TO STA. 814+59.

PROVIDE LEFT TURN LANES AT ILLINOIS ROUTE 56

CONSTRUCTION:

CONSTRUCT THE PROPOSED SOUTHBOUND PAVEMENT FROM STA. 806+65 TO STA. 814+59 AS SHOWN ON THE PLANS

STAGE 2:

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE SOUTH SIDE OF ILLINOIS ROUTE 56 WITH LEFT TURN LANES AT HERRICK RD/WIESBROOK RD, LEGENDS DR, ARROWHEAD DR, ORCHARD RD, AND CROMWELL DR.

TRAFFIC UTILIZES THE EASTBOUND NEW PAVEMENT FROM STA. 255+00 TO STA. 378+00 ON ILLINOIS ROUTE 56

CONSTRUCTION:

CONSTRUCT THE PROPOSED WESTBOUND PAVEMENT FROM STA. 255+00 TO STA. 378+00 ON ILLINOIS ROUTE 56 AS SHOWN ON THE PLANS.

CONSTRUCT SIDE ROADS AS SHOWN ON THE PLANS; MADISON ST, LAKEVIEW DR, LEGENDS DR, ARROWHEAD DR, CREE LN, WENDELIN CT, CROMWELL DR, AND ORCHARD ROAD (FROM STA. 900+00 TO STA. 909+43).

STAGE 2-1

IL-56:

SAME CONCEPT AS STAGE 2 ON ILLINOIS ROUTE 56 FROM STA. 255+00 TO STA. 378+00.

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE SOUTH SIDE OF ILLINOIS ROUTE 56 WITH LEFT TURN LANES AT DANADA SQ W, W LOOP RD, NAPERVILLE RD, AND RICE LAKE SQ.

TRAFFIC UTILIZES THE EASTBOUND NEW PAVEMENT FROM STA. 378+00 TO STA. 417+55 ON ILLINOIS ROUTE 56

CONSTRUCTION:

CONSTRUCT THE PROPOSED WESTBOUND PAVEMENT FROM STA. 378+00 TO STA. 417+55 ON ILLINOIS ROUTE 56 AS SHOWN ON THE PLANS.

CONSTRUCT SIDE ROADS AS SHOWN ON THE PLANS; W LOOP RD, AND DANADA SQ E.

CONSTRUCT TEMPORARY PAVEMENT FROM STA. 388+49 TO STA. 393+33, AND FROM STA. 401+18 TO STA. 401+97.

FILE NAME =	DESIGNED - JMM	REVISED -	benesch	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC SEQUENCE OF CONSTRUCTION	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
...\\DIB2419-shr-Seqencing_01.dgn	DRAWN - TMB	REVISED -				365	(57 & 58)WRS-2	DUPAGE	681	94
USER NAME = tblank	CHECKED - RMT	REVISED -				CONTRACT NO. 62419				
PLOT DATE = 12/7/2010	DATE - 12/6/10	REVISED -				ILLINOIS FED. AID PROJECT				
SCALE: N.T.S. SHEET NO. 2 OF 112 SHEETS STA. TO STA.										