

**SUGGESTED CONSTRUCTION SEQUENCING**

**STAGE 2-1** (Continued)

**NAPERVILLE RD:**

**TRAFFIC:**

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE WEST SIDE ON NAPERVILLE RD, UTILIZING THE EXISTING AND TEMPORARY PAVEMENTS FROM STA. 11010+76 TO STA. 11038+47.

PROVIDE LEFT TURN LANES AT ILLINOIS ROUTE 56, DANADA SQ W, DANADA SQ E, E LOOP RD AND W LOOP RD.

**CONSTRUCTION:**

CONSTRUCT THE PROPOSED NORTHBOUND PAVEMENT FROM STA. 11010+75 TO STA. 11038+47 AS SHOWN ON THE PLANS.

CONSTRUCT THE TEMPORARY PAVEMENT AS SHOWN ON THE PLANS AT THE INTERSECTION WITH ILLINOIS ROUTE 56 FROM STA. 11024+15 TO STA. 11024+23, FROM STA. 11024+92 TO STA. 11025+37 AND FROM STA. 10023+29 TO STA. 11023+61.

**STAGE 2-2**

**IL-56:**

SAME CONCEPT AS STAGE 2 ON ILLINOIS ROUTE 56 FROM STA. 255+00 TO STA. 378+00.  
SAME CONCEPT AS STAGE 2-1 ON ILLINOIS ROUTE 56 FROM STA. 378+00 TO STA. 417+55.

**NAPERVILLE RD:**

**TRAFFIC:**

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE EAST SIDE ON NAPERVILLE RD, UTILIZING THE NEW AND TEMPORARY PAVEMENTS FROM STA. 11010+76 TO STA. 11038+47.

PROVIDE LEFT TURN LANES AT ILLINOIS ROUTE 56, DANADA SQ W, E LOOP RD AND W LOOP RD.

**CONSTRUCTION:**

CONSTRUCT THE NW PART OF ILLINOIS ROUTE 56 AND NAPERVILLE RD INTERSECTION.

**STAGE 2-3**

**IL-56:**

SAME CONCEPT AS STAGE 2 ON ILLINOIS ROUTE 56 FROM STA. 255+00 TO STA. 378+00.

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG BOTH SIDES ON ILLINOIS ROUTE 56, UTILIZING THE NEW PAVEMENT ON BOTH SIDES AND TEMPORARY PAVEMENT AS SHOWN ON THE PLANS FROM STA. 378+00 TO STA. 417+55

**CONSTRUCTION:**

CONSTRUCT PROPOSED MEDIAN AND PAVEMENT FROM STA. 411+26 TO 415+16 AS SHOWN ON THE PLANS.

**NAPERVILLE RD:**

**TRAFFIC:**

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE EAST SIDE ON NAPERVILLE RD, UTILIZING THE NEW AND TEMPORARY PAVEMENTS FROM STA. 11010+76 TO STA. 11038+47.

PROVIDE LEFT TURN LANES AT ILLINOIS ROUTE 56, DANADA SQ W, DANADA SQ E, E LOOP RD AND W LOOP RD.

**CONSTRUCTION:**

CONSTRUCT THE SW PART OF ILLINOIS ROUTE 56 AND NAPERVILLE RD INTERSECTION

**STAGE 2-4**

**IL-56:**

SAME CONCEPT AS STAGE 2 ON ILLINOIS ROUTE 56 FROM STA. 255+00 TO STA. 378+00.

**TRAFFIC:**

SAME CONCEPT AS STAGE 2-3 ON ILLINOIS ROUTE 56 FROM STA. 378+00 TO STA. 417+55.

**CONSTRUCTION:**

CONSTRUCT THE SE PART OF ILLINOIS ROUTE 56 AND NAPERVILLE RD INTERSECTION

CONSTRUCT THE MEDIAN AND PAVEMENT ON ILLINOIS ROUTE 56 FROM STA. 400+95 TO STA. 411+26.

**NAPERVILLE RD:**

**TRAFFIC:**

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG WEST SIDE ON NAPERVILLE RD, UTILIZING THE NEW AND TEMPORARY PAVEMENT FROM STA. 11010+76 TO STA. 11038+47.

PROVIDE LEFT TURN LANES AT ILLINOIS ROUTE 56, DANADA SQ W, E LOOP RD AND W LOOP RD.

**CONSTRUCTION:**

CONSTRUCT THE SE PART OF ILLINOIS ROUTE 56 AND NAPERVILLE RD INTERSECTION.

CONSTRUCT THE NE ISLAND AT ILLINOIS ROUTE 56 AND NAPERVILLE RD INTERSECTION.

**STAGE 3**

**TRAFFIC:**

PROPOSED CONDITION WITH A LANE BUFFER CLOSURE AROUND THE WORK ZONE.

**CONSTRUCTION:**

CONSTRUCT PROPOSED MEDIAN AND PAVEMENT FROM STA. 285+49 TO STA. 297+22, FROM STA. 322+39 TO STA. 328+81, FROM STA. 345+20 TO STA. 370+05, AND FROM STA. 415+16 TO STA. 417+55 ON ILLINOIS ROUTE 56 AND FROM STA. 10036+08 TO STA. 11038+47 ON NAPERVILLE RD AS SHOWN ON THE PLANS.

CONSTRUCT PROPOSED MEDIAN FROM STA. 304+19 TO STA. 308+52, FROM STA. 371+01 TO STA. 375+00, FROM STA. 388+50 TO STA. 393+33, AND FROM STA. 418+42 TO STA. 424+24 ON ILLINOIS ROUTE 56 AND FROM STA. 11011+57 TO STA. 11023+14 ON NAPERVILLE RD AS SHOWN ON THE PLANS.

FILE NAME =	DESIGNED - JMM	REVISED -	<b>benesch</b>	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>MAINTENANCE OF TRAFFIC SEQUENCE OF CONSTRUCTION</b>	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
...\\D162419-shr-sequencing_02.dgn	DRAWN - TMB	REVISED -				365	(57 & 58)WRS-2	DUPAGE	681	95
USER NAME = tblank	CHECKED - RMT	REVISED -				CONTRACT NO. 62419				
PLOT DATE = 12/7/2010	DATE - 12/6/10	REVISED -				ILLINOIS FED. AID PROJECT				
SCALE:						SHEET NO. 3 OF 112 SHEETS		STA.		TO STA.