

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
353	(12&13)WRS-3	WILL	1235	118
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

CONTRACT NO. 62479

PRE-STAGE 1 GENERAL NOTES

PRE-STAGE 1 CONSTRUCTION

- CONSTRUCT NOISE WALLS "D" AND "F"
- CONSTRUCT HALF OF CULVERT "K" AND CULVERT "L", (SEE STRUCTURE PLANS).
- CONSTRUCT CULVERT "H" (SEE STRUCTURE PLANS).
- CONSTRUCT TEMPORARY PAVEMENT ALONG THE OUTSIDE OF THE EB LANES AT THE FOLLOWING LOCATIONS:
 - EAST AND WEST OF CULVERT "G"
 - WEST OF BRISBANE TO WEST OF VANCINA
 - VANCINA TO EAST OF VANCINA
 - WEST OF BLUESTONE BAY TO EAST OF RIDGEMORE
 - WEST OF LOCUST TO EAST OF LOCUST
- CONSTRUCT TEMPORARY PAVEMENT ALONG THE OUTSIDE OF THE WB LANES AT THE FOLLOWING LOCATIONS:
 - WEST OF SPENCER RD TO EAST OF SPENCER RD
 - CULVERT "H"
 - CULVERT "K"
 - CULVERT "L"
- CONSTRUCT TEMPORARY PAVEMENT IN THE MEDIAN AT THE FOLLOWING LOCATIONS:
 - MEDIAN WEST OF VANCINA
 - MEDIAN EAST OF VANCINA
 - MEDIAN OF PRESTANCIA
 - MEDIAN WEST OF CE @ STA 408+00
 - MEDIAN WEST OF US RTE 45
- CONSTRUCT CEDAR LN.
- CONSTRUCT STORM SEWER MAIN AND DETENTION OUTSIDE OF WB LANES AT THE FOLLOWING LOCATIONS:
 - 1 - 108TH AVE TO WEST OF ELM ST
- CONSTRUCT STORM SEWER DOWN CEDAR LN.
- INSTALL TEMP SIGNALS AT:
 - MARLEY RD
 - SCHOOLHOUSE RD
 - VANCINA LN
 - ELSNER RD

PRE-STAGE 1 TRAFFIC

USE THE FOLLOWING HIGHWAY STANDARDS, AS APPLICABLE TO CONSTRUCT TEMPORARY PAVEMENT, CULVERTS AND STORM SEWER:

701001	701301	701431
701006	701306	701501
701011	701326	701502
701101	701336	701602
701106	701421	701606
701201	701422	701701

REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION MAINTENANCE OF TRAFFIC PRE-STAGE 1 U.S. RTE. 30 (LINCOLN HIGHWAY)
NAME	DATE	

SCALE : 1" = 50'
DATE : / /
DRAWN BY : BAE
CHECKED BY : GB