

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
373	0707-608 HB-I-4	COOK	40	5
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	

CONTRACT NO. 60C94

CONSTRUCTION STAGING AND MAINTENANCE OF TRAFFIC NOTES

CONSTRUCTION STAGING

STAGE I

- PERFORM BRIDGE DECK PATCHING AND JOINT REPAIRS ON THE INSIDE LANES OF IL. RTE. 171.
- INSTALL PERMANENT SHIELDING ON SPANS ABOVE RAILROAD TRACKS.
- AT THE END OF THIS STAGE, REPLACE ANY MISSING PAVEMENT MARKINGS AND RPM.

STAGE II

- PERFORM BRIDGE DECK PATCHING AND JOINT REPAIRS ON THE OUTSIDE LANES AND SHOULDERS OF IL. RTE. 171 AND RAMPS.
- REMOVE AND REPLACE PORTIONS OF EXISTING OVERLAY.
- PERFORM PARTIAL DEPTH PATCH ON NB IL. RTE. 171 OVER 47TH ST.
- AT THE END OF THIS STAGE REPLACE ANY MISSING PAVEMENT MARKING AND RPM.

MAINTENANCE OF TRAFFIC

STAGE I

- PLACE CHANGEABLE MESSAGE SIGNS TWO (2) WEEKS PRIOR TO START OF CONSTRUCTION.
- CLOSE INSIDE LANES AND PLACE TEMPORARY PAVEMENT MARKINGS.
- PLACE WORK ZONE APPROACH AND DEPARTURE SIGNS AS SHOWN ON IDOT STD. 701422
- PLACE ADVANCED WARNING SIGNS ON I-55 RAMPS.

STAGE II

- CLOSE OUTSIDE LANES AND PLACE TEMPORARY PAVEMENT MARKINGS.
- PARTIAL CLOSURE OF RAMPS ARE AS SHOWN ON THE STAGING PLANS. PERFORM WORK ON RAMPS AND RAMP TAPERS IN TWO SUB-STAGES.
- MAINTAIN TRAFFIC AT ALL RAMP EXITS AND ENTRANCES UTILIZING STD. 701411.
- TRAFFIC CONTROL FOR THE REPLACEMENT OF THE JOINTS ON THE RAMPS IS SHOWN OF THE DETAIL ON SHEET NO. 36.

TRAFFIC CONTROL GENERAL NOTES

1. THE CONTRACTOR SHALL NOT MOUNT SIGNS ON EXISTING SIGNS.
2. A 10' MINIMUM LANE WIDTH (12' MINIMUM ON RAMPS) SHALL BE PROVIDED FOR TRAFFIC DURING CONSTRUCTION.
3. ALL TEMPORARY PAVEMENT MARKINGS SHALL BE WET REFLECTIVE TEMPORARY TAPE TYPE III. SEE DECK CROSS SECTION SHEETS FOR COLOR, SIZE AND PLACEMENT.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION	
CONSTRUCTION STAGING NOTES IL. RTE. 171	
SCALE: NONE DATE: DECEMBER 8, 2008	DRAWN BY: D.L./F.M. CHECKED BY: S.J.P./A.C.S.
CHRISTIAN-ROGE & ASSOC., INC. CHICAGO ILLINOIS	