



**STAGE 2 CONSTRUCTION**

1. PERFORM TRAFFIC STAGING IN ACCORDANCE WITH HIGHWAY STANDARD 701331-D4 AND AS SHOWN IN THE PLANS.
2. REMOVE EXISTING PAVEMENT AS SHOWN.
3. REMOVE REMAINING PORTION OF EXISTING BRIDGE.
4. INSTALL PROPOSED INLETS AND STORM SEWERS FROM PROPOSED N EAST LN TO THE PROPOSED CULVERT.
5. CONSTRUCT REMAINING PORTION OF THE PROPOSED BRIDGE.
6. CONSTRUCT PORTIONS OF PROPOSED PAVEMENT AND SHOULDERS ON US ROUTE 150.
7. CONSTRUCT PROPOSED PAVEMENT AND SHOULDERS ON N. EAST LN AND CATHERINE ST.
8. CONSTRUCT GRADING, DITCHES AND EROSION CONTROL ON NORTH SIDE OF US ROUTE 150 AND ON BOTH SIDES OF N EAST LN AND CATHERINE ST.
9. INSTALL PROPOSED GUARD RAIL ON NORTH SIDE OF US ROUTE 150.
10. PLACE PERMANENT PAVEMENT MARKING.

**STAGE 3 CONSTRUCTION**

1. REMOVE TEMPORARY PAVEMENT, CONSTRUCT PROPOSED AGGREGATE SHOULDER, GRADING, DITCHES AND EROSION CONTROL AND INSTALL PROPOSED GUARD RAIL ON THE SOUTH SIDE OF US ROUTE 150 IN ACCORDANCE WITH HIGHWAY STANDARD 701006.
2. CONSTRUCT PROPOSED S EAST LN CUL DE SAC.
3. CONSTRUCT PRIVATE ENTRANCE AT STA. 47+53.50 RT IN ACCORDANCE WITH HIGHWAY STANDARD 701306.

**GENERAL NOTES**

ACCESS SHOULD BE MAINTAINED TO ALL SIDE ROADS AND ENTRANCES AT ALL TIMES.  
 CHANGEABLE MESSAGE SIGNS SHALL BE PROVIDED BEYOND THE LIMITS OF THE PROJECT IN BOTH DIRECTIONS THROUGHOUT THE DURATION OF CONSTRUCTION. LOCATIONS SHALL BE DETERMINED BY THE ENGINEER.

**SYMBOLS:**

- WORK AREA
- IMPACT ATTENUATOR
- VERTICAL PANEL
- TYPE III BARRIAGE
- TEMPORARY CONCRETE BARRIER
- BARRIAGE OR DRUM WITH MONODIRECTIONAL STEADY BURN LIGHT

FILE NAME =	USER NAME = Plotted by fln	DESIGNED - ST	REVISED -
...\\0038MOTSTAGE2SHEET1.dgn		DRAWN - ST	REVISED -
	PLOT SCALE = 48,0000' / IN.	CHECKED - FL	REVISED -
	PLOT DATE = 10/7/2008	DATE - 12/2007	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC PLANS - STAGE II - SHEET I  
US 150 OVER LITTLE FARM CREEK S.N. 090-0038**

SCALE: 1" = 20'    SHEET NO. OF SHEETS    STA. 44+22.36 TO STA. 50+25.00

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
6757	(105B) BR-2	TAZEWELL	30	133
CONTRACT NO. 68086			ILLINOIS FED. AID PROJECT	