



- PRE-STAGE:**
- REMOVE CONCRETE CURB AND GUTTER AND MEDIAN OR SHOULDER SURFACE AT THE FOLLOWING LOCATIONS:
    - STA 41+80 TO STA 43+82.65
    - STA 56+17 TO STA 58+20
    - STA 61+00 RT TO STA 65+80 RT BOTH SIDES OF COMMERCIAL ENTRANCE AND STA 62+50 LT TO STA 65+80 LT
    - STA 44+00 LT, STA 56+00 RT, AND STA 56+70 LT AT RAMP RADII
  - CONSTRUCT TEMPORARY HMA BASE COURSE 8" AT THE ABOVE NOTED LOCATIONS.
  - ERECT EQUIPMENT FOR TEMPORARY SIGNALS.
- STAGE I:**
- PLACE BARRICADES, TEMPORARY STRIPING AND OTHER TRAFFIC CONTROL DEVICES, REMOVE CONFLICTING PAVEMENT MARKINGS, AND COMPLETE OTHER TRAFFIC CONTROL ITEMS NECESSARY FOR STAGE I. TURN ON TEMPORARY SIGNALS.
  - REMOVE EXISTING CONCRETE PAVEMENT AND EXCAVATE FOR SUBBASE AT THE FOLLOWING LOCATIONS:
    - STA 42+95 TO STA 43+70 WESTBOUND LANE
    - STA 56+17 TO STA 56+70 WESTBOUND LANE
  - PLACE SUBBASE MATERIAL AT THE ABOVE LOCATIONS.
  - PLACE PCC PAVEMENT AT THE ABOVE LOCATIONS.
  - MODIFY TRAFFIC CONTROL DEVICES AND STRIPING AS NEEDED FOR STAGE II.

- PRE-STAGE & STAGE I GENERAL NOTES**
- TWO 11 FOOT LANES MUST BE MAINTAINED AT ALL TIMES, UNLESS LOCATED WITHIN THE ONE-WAY AREA CONTROLLED BY THE TEMPORARY SIGNALS, WHICH SHALL HAVE ONE LANE WITH A MINIMUM 12' WIDTH.
  - THE CONTRACTOR SHALL PLACE SIGNS STATING "RESTRICTED WIDTH" ON I-55 500' BEFORE EACH EXIT RAMP.
  - EXISTING SIGNS AND PAVEMENT MARKINGS CONFLICTING WITH CONSTRUCTION TRAFFIC CONTROL SHALL BE REMOVED. CONFLICTING SIGNS MAY BE COVERED INSTEAD OF REMOVED AT THE OPTION OF THE CONTRACTOR.
  - DRUM OR BARRICADE SPACING SHALL BE 8 FOOT CENTER-TO-CENTER AROUND LANE CLOSURES AND IN TAPERS AND 25 FOOT IN TANGENT SECTIONS, UNLESS OTHERWISE SHOWN.

- LEGEND**
- PRE-STAGE WORK
  - STAGE I WORK
  - POLE WITH SIGNAL HEAD
  - MICROWAVE DETECTOR
  - TEMPORARY WHITE LINE, 24" (STOP BAR)
  - SIGN
  - DRUMS OR TYPE I BARRICADES
  - TYPE III BARRICADES WITH "ROAD CLOSED" SIGN (G20-100(O))
  - VERTICAL BARRICADE
  - VERTICAL BARRICADE WITH DIRECTIONAL ARROW
  - PROPOSED TRAFFIC FLOW
  - STOP SIGN

- |            |                  |                |              |
|------------|------------------|----------------|--------------|
| KEEP LEFT  | STOP HERE ON RED | NO TURN ON RED | R10-11A-2430 |
| OR         | OR               | OR             | OR           |
| KEEP RIGHT | STOP HERE ON RED | R4-8-3648      | W1-4-48      |
| R4-7A-3648 | R10-6A-3036      | R4-8-3648      | W6-3-48      |
| ①          | ②                | ③              | ④            |
| L OR R     |                  |                |              |

McLEAN COUNTY, ILLINOIS  
MFT SECTION 05-00046-12-RP

**STAGE CONSTRUCTION PLAN  
PRE-STAGE & STAGE I**

DRAWN BY MAL	DATE 12/06/06	CHECKED BY RGD	FILE NO. 24-7687	BOOK NO. 2416	SHEET NO. 14 OF 32
-----------------	------------------	-------------------	---------------------	------------------	-----------------------

**Farnsworth GROUP**  
2700 McGraw Drive  
Blossington, Illinois 61704  
309.868-8625 / Fax 309.868-1671