



STAGE I CONSTRUCTION:

1. REMOVE CONFLICTING EXISTING PAVEMENT MARKINGS AND RAISED REFLECTIVE PAVEMENT MARKERS UNDER HIGHWAY STANDARD 701427.
2. CLOSE SOUTHBOUND OUTSIDE LANE OF IL ROUTE 50 IN ACCORDANCE WITH HIGHWAY STANDARD 701601-07 AND AS SHOWN IN THE PLANS.
3. CLOSE SIDEWALK ON THE SOUTHBOUND SIDE OF IL ROUTE 50 IN ACCORDANCE WITH HIGHWAY STANDARD 701801-05 AND AS SHOWN IN THE PLANS.
4. PERFORM BRIDGE JOINT RECONSTRUCTION ON SOUTHBOUND OUTSIDE LANE AS SHOWN IN THE PLANS.

NOTES:

1. ANY CLOSURES TO INTERSTATE 90 SHALL BE IN ACCORDANCE WITH HIGHWAY STANDARDS 701400-05 AND 701401-06.

LEGEND

- REMOVAL
- WORK ZONE
- IMPACT ATTENUATOR, TEMPORARY
- TEMPORARY CONCRETE BARRIER
- SIGN
- TYPE II BARRICADE, DRUM, OR VERTICAL BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- ARROWBOARD

