

**INDEX OF SHEETS**

SHT. NO.	DESCRIPTION
1	COVER SHEET
2	INDEX OF SHEETS, COMMITMENTS, LIST OF STANDARDS AND JOB SPECIFIC NOTES
3	GENERAL NOTES
4	STATUS OF UTILITIES
5-12	SUMMARY OF QUANTITIES
13-19	TYPICAL SECTIONS
20-39	SCHEDULE OF QUANTITIES
40	LINE DIAGRAM, ALIGNMENT TIES AND BENCHMARKS
41-53	EXISTING AND REMOVAL PLANS
54-65	ROADWAY AND PLAN AND PROFILES - ROUTE 8
66-74	ROADWAY AND PLAN AND PROFILES - SIDE ROADS
75-76	MAINTENANCE OF TRAFFIC - STAGING AND SEQUENCING
77-89	MAINTENANCE OF TRAFFIC - TYPICAL SECTIONS
90-99	MAINTENANCE OF TRAFFIC - PRE-STAGES
100-122	MAINTENANCE OF TRAFFIC - STAGE I
123-137	MAINTENANCE OF TRAFFIC - STAGE II
138-155	MAINTENANCE OF TRAFFIC - STAGE III
156-176	EROSION CONTROL PLAN
177-188	DRAINAGE PLAN AND PROFILES - NORTH
189-200	DRAINAGE PLAN AND PROFILES - SOUTH
201-202	DRAINAGE PLAN AND PROFILES - SCHOOL STREET
203-216	RIGHT OF WAY PLANS
217-224	INTERSECTION DETAILS
225-237	PAVEMENT JOINTING PLAN
238-254	PAVEMENT MARKING AND LANDSCAPING PLANS
255-261	TRAFFIC SIGNAL DETAILS
262-274	FIBER OPTIC PLANS
275-282	DETAILS

SHT. NO.	DISTRICT 4 CADD STANDARDS:
283	205001-D4 SLOPE STEPS (BENCHING) DETAIL
284-286	406101-D4 BUTT JOINTS
287-288	423101-D4 URBAN ENTRANCES, ACCESSIBLE TO THE DISABLED, FOR CURBLINE SIDEWALKS
289-290	423111-D4 URBAN ENTRANCES, ACCESSIBLE TO THE DISABLED, SPECIAL DESIGN FOR CURBLINE SIDEWALKS
291	423201-D4 MAILBOX TURNOUTS IN CURB AND GUTTER SECTION
292	440001-D4 HOT MIX ASPHALT SURFACE REMOVAL (COLD MILLING)
293	542016-D4 PIPE CULVERT EXTENSION COLLAR (WITHOUT END SECTION)
294	602006-D4 INLETS, TYPE G-1, SPECIAL
295	602026-D4 INLET-MANHOLE, TYPE G-1, SPECIAL
296	602101-D4 PRECAST REINFORCED CONCRETE FLAT SLAB TOP FOR INLET-MANHOLE, TYPE G-1 AND TYPE G-1, SPECIAL
297	604001-D4 FRAME & GRATES FOR TYPE G-1 AND TYPE G-1, SPECIAL DRAINAGE STRUCTURES
298	604301-D4 TYPE 37 GRATE
299	660101-D4 MODULAR RETAINING WALL SYSTEM
300	667101-D4 PERMANENT SURVEY TIE & PERMANENT SURVEY MARKERS TY.I - TY.II
301	701301-D4 NIGHTTIME LIGHTING INSPECTION
302-303	780001-D4 TYPICAL PAVEMENT MARKINGS
304-377	CROSS SECTIONS - RTE. 8
378-390	CROSS SECTIONS - SCHOOL ST.

**LIST OF STANDARDS**

000001-06	602401-03	606301-04	701426-04	805001-01
280001-06	602406-05	667101-02	701501-06	814006-02
420001-07	602601-02	701001-02	701502-04	814006-02
420101-04	602701-02	701006-03	701602-05	877001-05
420111-03	604001-03	701301-04	701701-08	878001-09
424001-06	604036-02	701311-03	701901-02	880006-01
442201-03	604041-02	701326-04	780001-03	886001-01
542301-03	604106-01	701421-04	781001-03	886006-01
542401-01	606006-02	701422-04		
602301-03	606001-04	701423-05		BLR 21-9

**COMMITMENTS**

- Parcel No. 4AGA001 - RUSS STEWART - TRI STAR MARKETING, INC. 2275 Washington Rd. Mailing address: 2211 W. Bradley Ave., Champaign IL 61821 Existing light pole within the construction area near Sta. 201+78, right, will not be disturbed during construction.
- Parcel No. 4AGA027 & TE. - MELODY KLAUSS - 2177 Washington Rd., Washington, IL 61571 To be notified at least 30 days before any new construction along property line.
- Parcel No. 4AGA063 TE. - PAIGE HIRSTEIN - 2095 Washington Rd., Washington, IL 61571 There will be ingress and egress into property at all times during the construction. The department has agreed to only close half the entrance at a time for entrance reconstruction.  
  
The land in the Temporary Construction Easement area will be returned to the owner in as good or better condition.
- Parcel No. 4AGA029 TE. - ALICE WENZEL - 2131 Washington Rd., Washington, IL 61571 To be notified at least 30 days before any new construction along property line, to allow sufficient time to remove fence.
- Parcel No. 4AGA004 TE. - MR. AND MRS. JOHN R. POLONEY - 2272 Washington, Rd. Mailing address: 130 Teel lane, Washington, IL 61571 Phone: 745-1957 or 258-3730 To be notified at least 30 days prior to start of construction on owners property.
- Parcel No. 4AGA047 & TE. - DOROTHY RAGAN - 2136 Washington Rd. Mailing address: 207 Monterey Drive, Washington, IL 61571 The land in the Temporary Construction Easement area will be returned to the owner in as good or better condition.  
  
The land outside the Right of Way area and Temporary Easement area will not be disturbed during construction unless you give the contractor permission to enter this part of your property. The contractor shall be responsible for the damage or destruction of property resulting from neglect, misconduct or omission in their manner or method of work.  
  
To be notified at least 30 days before the start of any new construction along your property line. This will allow sufficient lead time for the sign to be relocated. The Resident Engineer may contact RANDY MARTIN of Martin Automotive at 745-9513.
- Parcel No. 4AGA050 & TE. - RANDALL JACOBS - SUNSTAR FINANCIAL, INC. - 2118 Washington Rd. Mailing address: 3101B Harmon Hwy., Peoria, IL 61604 The Department of Transportation will complete the agreed upon installation of a six inch diameter sanitary sewer service line to be constructed to the property line along Esken Drive at 2118 Washington Road.

**JOB SPECIFIC NOTES**

- Grading and shaping for temporary drainage during stage construction will be included in Earth Excavation pay item.
- Aggregate for temporary access shall be used during stage construction as directed by the Engineer. The Contractor will be responsible for the maintaining of the access during stage construction. The removal of the aggregate will be included in the cost of the aggregate for temporary access pay item.
- Detector loop location to be verified with District 4 personnel prior to installation.
- Entrance at Rt. Sta. 224+35 shall be constructed in two stages to maintain accessibility to Allen Transportation and Casey's General Store at all times.
- CCC&G adjacent to existing pavement The existing pavement edge shall be saw cut to provide a clean edge for CCC&G construction this work shall be included in the unit cost of the CCC&G. Other methods of providing a clean edge may be used as approved by the Engineer.

FILE NAME	USER NAME	DESIGNED	REVISED	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION		INDEX OF SHEETS, COMMITMENTS, LIST OF STANDARDS, AND JOB SPECIFIC NOTES		F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.			
X:\Projects\20080356\DCN\04-Rte8-sht-10	IDDT	-	-					399	36 R-7	TAZEWELL	390	2			
	DEX.dgn	DRAWN	REVISED					SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.	CONTRACT NO. 68370	
	PLOT SCALE = 2.000 FT / IN.	CHECKED	REVISED					ILLINOIS FED. AID PROJECT							
	PLOT DATE = 10/21/2011	DATE	REVISED												