

STAGE 1 CONSTRUCTION SCHEDULE
(FOR INFORMATION ONLY)

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
95	*	JASPER	546	106
STA. 710+00.00		TO STA. 740+00.00		
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				
*15.61Y,RS-2,6BR-7				
CONTRACT NO. 94437				

SEEDING, CLASS 2

IL RTE. 33			
LT. STA. 938+68.58 TO STA. 946+27	=	0.71	ACRES
LT. STA. 946+27 TO STA. 956+66.57	=	1.34	ACRES
CIPS ROAD			
STA. 86+30 TO STA. 89+20	=	0.3	ACRES
STA. 90+70 TO STA. 97+50	=	1.23	ACRES
TOTAL	=	3.58	ACRES

PROCESSING MODIFIED SOIL 12"

IL RTE. 33			
LT. STA. 938+68.58 TO STA. 946+27	=	771	SQ. YD.
LT. STA. 946+27 TO STA. 956+66.57	=	1,345	SQ. YD.
CIPS ROAD			
STA. 86+30 TO STA. 89+87.95	=	1,673	SQ. YD.
STA. 90+26.92 TO STA. 97+50	=	2,001	SQ. YD.
TOTAL	=	5,790	SQ. YD.

BITUMINOUS MATERIALS (PRIME COAT)

CIPS ROAD			
STA. 86+30 TO STA. 89+87.95	=	174	GALLON
STA. 90+26.92 TO STA. 97+08	=	186	GALLON
TOTAL	=	360	GALLON

PORTLAND CEMENT CONCRETE PAVEMENT 7"

CIPS ROAD			
STA. 86+30 TO STA. 89+87.95	=	1,295	SQ. YD.
TOTAL	=	1,295	SQ. YD.

AGGREGATE SHOULDERS, TYPE B 6"

IL RTE. 33			
LT. STA. 938+68.58 TO STA. 946+27	=	343	SQ. YD.
LT. STA. 946+27 TO STA. 956+66.57	=	569	SQ. YD.
CIPS ROAD			
STA. 86+30 TO STA. 89+87.95	=	251	SQ. YD.
STA. 90+26.92 TO STA. 97+08	=	452	SQ. YD.
TOTAL	=	1,615	SQ. YD.

HOT-MIX ASPHALT BASE COURSE 12"

LT. STA. 938+68.58 TO STA. 946+27	=	674	SQ. YD.
LT. STA. 946+27 TO STA. 956+66.57	=	1,190	SQ. YD.
TOTAL	=	1,864	SQ. YD.

HOT-MIX ASPHALT SHOULDERS 6 1/2"

LT. STA. 938+68.58 TO STA. 946+27	=	253	SQ. YD.
LT. STA. 946+27 TO STA. 956+66.57	=	347	SQ. YD.
TOTAL	=	600	SQ. YD.

WORK ZONE PAVEMENT MARKING REMOVAL **

LT. STA. 938+68 TO STA. 946+27	=	250	SQ. YD.
LT. STA. 946+27 TO STA. 956+56	=	340	SQ. YD.
STA. 938+68 TO STA. 946+27	=	63	SQ. YD.
STA. 946+27 TO STA. 956+56	=	85	SQ. YD.
RT. STA. 938+68 TO STA. 946+27	=	250	SQ. YD.
RT. STA. 946+27 TO STA. 956+56	=	340	SQ. YD.
TOTAL	=	1,328	SQ. YD.

HOT-MIX ASPHALT BASE COURSE 8"

CIPS ROAD			
STA. 90+26.92 TO STA. 97+08	=	1,849	SQ. YD.

EARTH EXCAVATION

IL RTE. 33			
CUT FROM LEFT SIDE	=	2,995	CU. YD.
CIPS ROAD			
STA. 86+30 TO STA. 89+66	=	316	CU. YD.
STA. 90+63 TO STA. 97+08	=	1,561	CU. YD.
TOTAL	=	4,872	CU. YD.

EMBANKMENT

IL RTE. 33			
FILL FROM LEFT SIDE	=	928	CU. YD.
CIPS ROAD			
STA. 86+30 TO STA. 89+66	=	256	CU. YD.
STA. 90+63 TO STA. 97+08	=	65	CU. YD.
TOTAL	=	1,249	CU. YD.

NOTE:

- * INSTALLED PRIOR TO STAGE 1 CONSTRUCTION
- ** REMOVED UPON COMPLETION OF STAGE 1

ILLINOIS DEPARTMENT OF TRANSPORTATION
STAGE 1 CONSTRUCTION
SCHEDULE OF QUANTITIES
C.I.P.S. ROAD CONSTRUCTION

FAP ROUTE 95 (IL RTE. 33)
SECTION (5.6)Y,RS-2,6BR-7
JASPER COUNTY

SCALE: VERT. _____
HORIZ. _____
DATE: 04/15/03

DRAWN BY: BISHOP
DESIGNED BY: COLBROOK
CHECKED BY: COLBROOK



COMPUTER FILE NO.
STAGE-09 - 30
PROJECT 01256
2/26/10-FAV

REVISIONS	
NAME	DATE

DESIGN		
INT.	DATE	REASON

PLOTS & CHECKS		
INT.	DATE	REASON

CHECKS		
INT.	DATE	REASON