

CONTRACT 62829	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	305	2004-088B	COOK	145	28
STA.		TO STA.			

SUGGESTED CONSTRUCTION STAGING NOTES

GENERAL
IT IS ANTICIPATED THAT CONSTRUCTION WILL TAKE PLACE OVER ONE YEAR.

- CONSTRUCTION ACTIVITIES INCLUDE:
- WILLOW ROAD
 - WILLOW ROAD BRIDGES OVER MILWAUKEE AVENUE AND THE DES PLAINES RIVER,
 - MILWAUKEE AVENUE CENTER BRIDGE PIER FOR WILLOW ROAD

PRESTAGE

- WILLOW ROAD
- CLOSE INSIDE LANES AND MAINTAIN ONE 11' LANE OF TRAFFIC IN EACH DIRECTION.
 - REMOVE EXISTING CONCRETE MEDIAN BARRIER CONSTRUCT TEMPORARY PAVEMENT CROSSOVERS

STAGE 1

- WILLOW ROAD
- SHIFT EASTBOUND TRAFFIC TO WESTBOUND TO MAINTAIN ONE LANE IN EACH DIRECTION FROM PROJECT BEGINNING (STA. 380+90) TO STA. 406+80.
 - CONSTRUCT THE SOUTH HALF OF WILLOW ROAD STORM SEWER CROSSINGS AND DOWN STREAM CONTINUANCE. PIPE NOS. 5,8,11,18,21,24,28,30
 - PATCH NEW STORM SEWER CROSSINGS WITH TEMPORARY PAVEMENT.
 - PATCH CONCRETE BARRIER CROSSOVER AREAS WITH TEMPORARY PAVEMENT.

STAGE 2

- WILLOW ROAD
- MAINTAIN ONE 11' LANE OF TRAFFIC IN EACH DIRECTION ON THE EXISTING EASTBOUND PAVEMENT.
 - CONSTRUCT THE WESTBOUND PORTION OF THE WILLOW ROAD BRIDGES OVER MILWAUKEE AVENUE AND THE DES PLAINES RIVER
 - CONSTRUCT THE WESTBOUND LANES AND INSIDE SHOULDER.
 - TEMPORARILY CONNECT NEW STORM SEWER TO EXISTING STORM SEWER AS NOTED ON DRAINAGE PLAN

MILWAUKEE AVENUE
CLOSE THE LEFT TURN LANES AND RIGHT TURN LANES UNDER THE WILLOW ROAD BRIDGE, AS REQUIRED, TO ALLOW FOR CONSTRUCTION OF THE CENTER BRIDGE PIER, ABUTMENTS, AND STORM SEWER CROSSING.

STAGE 3


- WILLOW ROAD
- MAINTAIN ONE 11' LANE OF TRAFFIC IN EACH DIRECTION ON THE NEW WESTBOUND PAVEMENT.
 - CONSTRUCT THE EASTBOUND PORTION OF THE WILLOW ROAD BRIDGES OVER MILWAUKEE AVENUE AND THE DES PLAINES RIVER.
 - CONSTRUCT THE EASTBOUND LANES AND INSIDE SHOULDER.

MILWAUKEE AVENUE
CLOSE THE LEFT TURN LANES AND RIGHT TURN LANES UNDER THE WILLOW ROAD BRIDGE, AS REQUIRED, TO ALLOW FOR CONSTRUCTION OF THE CENTER BRIDGE PIER, ABUTMENTS, AND STORM SEWER CROSSING.

STAGE 4

- WILLOW ROAD
- CLOSE INSIDE LANE AND MAINTAIN ONE 11' LANE OF TRAFFIC IN EACH DIRECTION.
 - CONSTRUCT CONCRETE MEDIAN BARRIER AND UNFINISHED PORTIONS OF INSIDE SHOULDER.

MILWAUKEE AVENUE
RESURFACE MILWAUKEE AVE. USING MOVING LANE CLOSURES.

		ILLINOIS DEPARTMENT OF TRANSPORTATION	
		SUGGESTED CONSTRUCTION STAGING NOTES	
WILLOW ROAD OVER US 45/IL 21 (MILWAUKEE AVE) AND OVER DES PLAINES RIVER		SCALE N.T.S.	DRAWN BY CADD
		DATE JANUARY 2005	CHECKED BY PJM

MOT-1
03/12/2005 03:49:35 PM