


- NOTES:**
1. ALL I-80 EASTBOUND WORK INCLUDED IN CONTRACT NO. 60M64 AND ALL I-80 WESTBOUND WORK INCLUDED IN CONTRACT NO. 60M66.
 2. IDOT STANDARDS TC-08 AND TC-17 SHALL BE FOLLOWED FOR PARTIAL AND FULL RAMP CLOSURES REQUIRED TO COMPLETE WORK ON ENTRANCE AND EXIT RAMP.
 3. MAINTENANCE OF TRAFFIC FOR RAYNOR AVENUE (UNDER STRUCTURES *0052 & *0053) SHALL FOLLOW IDOT STANDARD 701101-02. THIS WORK WILL NOT BE PAID SEPARATELY BUT WILL BE INCLUDED IN "TRAFFIC CONTROL AND PROTECTION (EXPRESSWAYS)" X7011015.
 4. SIGNS W12-1102 AND W12-1103 SHALL ALSO BE PLACED ON RAYNOR AVENUE AND CENTER STREET FOR TRAFFIC TURNING ONTO THE I-80 WESTBOUND RAMP.

- LEGEND:**
- ⊥ TRAFFIC CONTROL SIGN
 - ➡ ARROW BOARD
 - ⊙ TYPE II BARRICADE OR DRUM WITH MONO-DIRECTIONAL STEADY BURNING LIGHT @ 100 FT C-C ALONG ROADWAY (TANGENT), 50 FT CENTERS ALONG TAPERS AND 25 FT CENTERS ALONG RAMP
 - ➡ TRAFFIC FLOW
 - ▨ WORK ZONE
 - ⊥ VERTICAL PANEL AT 100' CENTERS



DESIGNED - JK	REVISED -
DRAWN - JK	REVISED -
CHECKED - RR	REVISED -
DATE - 1/20/2011	REVISED -



**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC - STAGE 1
I-80 MAINLINE**

SCALE: 1"=50' SHEET NO. 4 OF 11 SHEETS STA. 578+00.00 TO STA. 593+00.00

F.A.I. RTE. 80	SECTION 99(4&4-1)RS-3	COUNTY WILL	TOTAL SHEETS 203	SHEET NO. 39
CONTRACT NO. 60M66				
FED. ROAD DIST. NO. [ILLINOIS] FED. AID PROJECT				

FILE NAME = c:\oad\lib\p\rr\rose\p\p\great_lakes\dms34565\0160M66-Sht-M0105.dgn