

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
80	(50-3)HBK	LASALLE	492	115
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	

PRESTAGE 1 PHASE IA CONSTRUCTION

F.A.I. 80: REMOVE EXISTING MEDIAN SHOULDERS AND REPLACE WITH FULL DEPTH HOT-MIX ASPHALT SHOULDERS.

IL RTE 178: REMOVE EXISTING MEDIAN AND REPLACE WITH TEMPORARY PAVEMENT AT THE LOCATION OF THE TEMPORARY INTERSECTIONS. USE IDOT STANDARD 701602 AND 701326.

PRESTAGE 1 PHASE IA TRAFFIC

IL RTE 178: PROVIDE ONE LANE TRAFFIC IN BOTH THE NB AND SB DIRECTIONS THROUGH THE WORKZONE USING IDOT STANDARDS 701602 AND 701326.

EXISTING RAMP I: PROVIDE ONE LANE OF TRAFFIC USING IDOT STANDARD 701326.

EXISTING RAMP J: PROVIDE ONE LANE OF TRAFFIC USING IDOT STANDARD 701326.

EXISTING RAMP L: PROVIDE ONE LANE OF TRAFFIC USING IDOT STANDARD 701326.

PRESTAGE 1 PHASE IB CONSTRUCTION

EXISTING RAMP K: CONSTRUCT TEMPORARY RAMP K TO THE LIMITS SHOWN IN THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS. THIS WORK SHALL BE DONE DURING NIGHT TIME OPERATIONS ONLY.

PRESTAGE 1 PHASE IB TRAFFIC

F.A.I. 80: PROVIDE TWO LANES OF TRAFFIC IN BOTH THE EB AND WB DIRECTIONS. USE IDOT STANDARD 701006 FOR THE EB LANES DURING THE CONSTRUCTION OF THE TEMPORARY PAVEMENT ALONG EXISTING RAMP K.

EXISTING RAMP K: PROVIDE ONE LANE OF TRAFFIC THROUGH THE WORKZONE USING IDOT STANDARD 701326.

PRESTAGE 1 PHASE II CONSTRUCTION

IL RTE 178: CONSTRUCT TEMPORARY PAVEMENT ALONG THE WEST SIDE OF EXISTING PAVEMENT USING IDOT STANDARD 701422. THIS WORK SHALL INCLUDE EARTHWORK/GRADING, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

EXISTING RAMP J: CONSTRUCT TEMPORARY PAVEMENT WIDENING ALONG THE NORTH SIDE OF EXISTING RAMP J USING IDOT STANDARD 701326. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

EXISTING RAMP K: CONSTRUCT TEMPORARY PAVEMENT WIDENING ALONG THE SOUTH SIDE OF EXISTING RAMP K USING IDOT STANDARD 701326. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

TEMPORARY RAMP I: CONSTRUCT A PORTION OF TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

TEMPORARY RAMP J: CONSTRUCT A PORTION OF TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

TEMPORARY RAMP K: CONSTRUCT A PORTION OF TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

TEMPORARY RAMP L: CONSTRUCT A PORTION OF TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

PRESTAGE 1 PHASE II TRAFFIC

F.A.I. 80: MAINTAIN TWO LANES OF TRAFFIC IN THE EB AND WB DIRECTION. TRAFFIC SHALL BE SHIFTED TO THE INSIDE SHOULDER FOR THE CONSTRUCTION OF TEMPORARY RAMPS K & J CONNECTING TO F.A.I. 80.

IL RTE. 178: PROVIDE ONE LANE OF TRAFFIC IN BOTH THE NB AND SB DIRECTION USING IDOT STANDARD 701602.

TEMPORARY RAMP I: PROVIDE ONE LANE OF TRAFFIC.

TEMPORARY RAMP J: PROVIDE ONE LANE OF TRAFFIC.

TEMPORARY RAMP K: PROVIDE ONE LANE OF TRAFFIC.

TEMPORARY RAMP L: PROVIDE ONE LANE OF TRAFFIC.

PRESTAGE 1 PHASE III CONSTRUCTION

TEMPORARY RAMP I: CONSTRUCT THE REMAINING PORTION OF TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS DURING NIGHT TIME OPERATIONS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

TEMPORARY RAMP J: CONSTRUCT THE REMAINING PORTION OF TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

TEMPORARY RAMP K: CONSTRUCT THE REMAINING PORTION OF TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

TEMPORARY RAMP L: CONSTRUCT THE REMAINING PORTION OF TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS DURING NIGHT TIME OPERATIONS. THIS WORK SHALL INCLUDE CONSTRUCTION OF EMBANKMENT, FULL DEPTH HOT-MIX ASPHALT PAVEMENT AND ALL DRAINAGE ITEMS.

PRESTAGE 1 PHASE III TRAFFIC

F.A.I. 80: MAINTAIN TWO LANES OF TRAFFIC IN THE EB AND WB DIRECTION. TRAFFIC SHALL BE SHIFTED TO THE INSIDE SHOULDER FOR THE CONSTRUCTION OF TEMPORARY RAMPS K & J CONNECTING TO F.A.I. 80.

IL RTE. 178: PROVIDE ONE LANE OF TRAFFIC IN BOTH THE NB AND SB DIRECTION USING IDOT STANDARD 701422.

TEMPORARY RAMP I: PROVIDE ONE LANE OF TRAFFIC.

TEMPORARY RAMP J: PROVIDE ONE LANE OF TRAFFIC.

TEMPORARY RAMP K: PROVIDE ONE LANE OF TRAFFIC.

TEMPORARY RAMP L: PROVIDE ONE LANE OF TRAFFIC.

MODEL NAME = PreStage 1 notes
 PLOT DATE = 12/23/2009
 PLOT SCALE = 50.0000
 USER NAME = Johna06944

LAYOUT	MEW	5/27/05
DRAWN	MEW	5/27/05
REVIEWED	MTM	10/1/07

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC
 PRESTAGE 1
 CONSTRUCTION NOTES

SCALE: VERT. N/A
 HORIZ. N/A

DATE: _____ DRAWN BY MEW
 CHECKED BY _____



© Copyright Hanson Professional Services Inc. 2009