

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
80	150-3H8K	LASALLE	492	160
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

STAGE 2 PHASE I CONSTRUCTION

IL RTE 178: REMOVE SB EXISTING PAVEMENT AND STRUCTURE AND CONSTRUCT NEW PAVEMENT AND STRUCTURE FOR THE PROPOSED SB LANES TO THE LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE EARTHWORK AND GRADING, SUB-BASE GRANLULAR MATERIAL, STABILIZED SUB-BASE, PORTLAND CEMENT CONCRETE JOINTED PAVEMENT, PORTLAND CEMENT CONCRETE SHOULDERS, COMBINATION CONCRETE CURB AND GUTTER AND ALL DRAINAGE ITEMS.

PROPOSED RAMP I: CONSTRUCT PROPOSED RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE EARTHWORK AND GRADING, SUB-BASE GRANLULAR MATERIAL, STABILIZED SUB-BASE, PORTLAND CEMENT CONCRETE JOINTED PAVEMENT, PORTLAND CEMENT CONCRETE SHOULDERS AND ALL DRAINAGE ITEMS.

PROPOSED RAMP K: CONSTRUCT PROPOSED RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE EARTHWORK AND GRADING, SUB-BASE GRANLULAR MATERIAL, STABILIZED SUB-BASE, PORTLAND CEMENT CONCRETE JOINTED PAVEMENT, PORTLAND CEMENT CONCRETE SHOULDERS AND ALL DRAINAGE ITEMS.

STAGE 2 PHASE I TRAFFIC

F.A.I. 80: MAINTAIN TWO LANES OF TRAFFIC IN THE EB AND WB DIRECTION. TRAFFIC SHALL BE SHIFTED TO THE INSIDE SHOULDER FOR THE CONSTRUCTION OF PROPOSED RAMPS I & K CONNECTING TO F.A.I. 80. DURING BEAM REMOVAL AND CONSTRUCTION WB TRAFFIC SHALL BE DETOURED ONTO TEMPORARY RAMP J, ACROSS IL RTE 178 AND ONTO TEMPORARY RAMP I, THEN CONTINUING WB ON F.A.I. 80. EB TRAFFIC SHALL BE DETOURED ONTO TEMPORARY RAMP K, ACROSS IL RTE 178 AND ONTO TEMPORARY RAMP L, THEN CONTINUING EB ON F.A.I. 80.

IL. RTE. 178: PROVIDE ONE LANE OF TRAFFIC IN BOTH THE NB AND SB DIRECTION

TEMPORARY RAMP I: PROVIDE ONE LANE OF TRAFFIC.

PROPOSED RAMP J: PROVIDE ONE LANE OF TRAFFIC.

TEMPORARY RAMP K: PROVIDE ONE LANE OF TRAFFIC.

PROPOSED RAMP L: PROVIDE ONE LANE OF TRAFFIC.

STAGE 2 PHASE II CONSTRUCTION

IL RTE 178: REMOVE EXISTING PAVEMENT AND CONSTRUCT NEW PAVEMENT FOR THE PROPOSED SB LANES TO THE LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK SHALL INCLUDE EARTHWORK AND GRADING, SUB-BASE GRANLULAR MATERIAL, STABILIZED SUB-BASE, PORTLAND CEMENT CONCRETE JOINTED PAVEMENT, PORTLAND CEMENT CONCRETE SHOULDERS, AND ALL DRAINAGE ITEMS.

TEMPORARY RAMP I: REMOVE TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK WILL INCLUDE EARTHWORK AND FINAL GRADING.

TEMPORARY RAMP K: REMOVE TEMPORARY RAMP PAVEMENT TO LIMITS SHOWN ON THE MAINTENANCE OF TRAFFIC SHEETS. THIS WORK WILL INCLUDE EARTHWORK AND FINAL GRADING.

STAGE 2 PHASE II TRAFFIC

F.A.I. 80: MAINTAIN TWO LANES OF TRAFFIC IN THE EB AND WB DIRECTION. TRAFFIC SHALL BE SHIFTED TO THE INSIDE SHOULDER FOR THE CONSTRUCTION OF PROPOSED RAMPS I & K CONNECTING TO F.A.I. 80.

IL. RTE. 178: PROVIDE ONE LANE OF TRAFFIC IN BOTH THE NB AND SB DIRECTION.

PROPOSED RAMP I: PROVIDE ONE LANE OF TRAFFIC.

PROPOSED RAMP J: PROVIDE ONE LANE OF TRAFFIC.

PROPOSED RAMP K: PROVIDE ONE LANE OF TRAFFIC.

PROPOSED RAMP L: PROVIDE ONE LANE OF TRAFFIC.

LAYOUT	MEW	8/27/05
DRAWN	MEW	8/27/05
REVIEWED	MDA	10/1/07

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC
 STAGE 2
 CONSTRUCTION NOTES

SCALE: VERT. N/A
 HORIZ. N/A

DATE _____ DRAWN BY MEW
 CHECKED BY _____