



NOTES:

1. ACCESS SHALL BE MAINTAINED TO ALL ENTRANCES AT ALL TIMES.
2. APPLY 4" WHITE REFLECTORIZED PAVEMENT MARKING EDGE LINES ALONG SIDES OF CONCRETE BARRIER WALL AND DRUMS THROUGHOUT CONSTRUCTION LIMITS.
3. ALL PAVEMENT MARKING TAPE, TYPE III SHALL BE WET REFLECTIVE TAPE.

SYMBOLS:

- WORK AREA
- IMPACT ATTENUATOR
- CONSTRUCTION SIGN
- TYPE III BARRICADE
- TEMP. CONCRETE BARRIER
- ARROW BOARD
- DRUM WITH STEADY BURN MONODIRECTIONAL LIGHT/
DIRECTION INDICATOR BARRICADE WITH STADY BURN MONODIRECTIONAL LIGHT

PRE STAGE CONSTRUCTION (DETOUR):

1. PERFORM TRAFFIC CONTROL IN ACCORDANCE WITH DETOUR PLAN. CLOSE IL RTE 19 TO THROUGH TRAFFIC FROM STA. 107+00 TO STA. 115+00.
2. REMOVE EXISTING PAVEMENT AND STRUCTURE AT MEACHAM CREEK FROM STA. 109+07.55 TO STA. 109+67.55.
3. REPLACE STRUCTURE AND PAVEMENT OVER MEACHAM CREEK; CONSTRUCT PROPOSED PAVEMENT RESURFACING, SHOULDERS, DRIVEWAYS, STORM SEWERS, AND GRADING FROM STA. 111+80.00 TO STA. 114+60.00.

STAGE 1 CONSTRUCTION:

1. PERFORM TRAFFIC STAGING IN ACCORDANCE WITH HIGHWAY STANDARD 701606-06 AND AS SHOWN IN THE PLANS.
2. REMOVE CONFLICTING PAVEMENT MARKINGS & MARKERS, AND INSTALL TEMPORARY PAVEMENT MARKINGS AS SHOWN IN THE PLANS.
3. REMOVE NORTH AND SOUTH SIDE EXISTING PORTIONS OF PAVEMENT, GUARDRAIL, SHOULDERS, DRIVEWAY PAVEMENT, SIDEWALK, TREES, STORM SEWERS & PIPE CULVERTS, AND CONSTRUCT PROPOSED PAVEMENT RECONSTRUCTION AND RESURFACING, SHOULDERS, DRIVEWAY PAVEMENT, PERMANENT DRAINAGE ITEMS, GUARDRAIL, CURB AND GUTTER & GRADING FROM STA. 103+95.00 TO STA. 109+07.55, AND FROM STA. 109+67.55 TO STA. 111+80.00.

FILE NAME = ...D160A90-sh+staging3_R1.dgn	USER NAME = Plotted by Administrator	DESIGNED - SGL	REVISED - 03/08/2009	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC STAGE 1 IL ROUTE 19 (IRVING PARK ROAD) OVER MEACHAM CREEK				F.A.J. RTE. 1321	SECTION 31T-2	COUNTY DUPAGE	TOTAL SHEETS 59	SHEET NO. 23
PLOT SCALE = 50.00000 ' / IN.	CHECKED - FML	REVISED -	REVISED -		SCALE: 1" = 50'	SHEET NO. ___ OF ___ SHEETS	STA. 103+95.00 TO STA. 114+60.00	CONTRACT NO. 60A90		FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT			
PLOT DATE = 3/18/2009	DATE - 11/2008	REVISED -	REVISED -										