



SUGGESTED MAINTENANCE OF TRAFFIC, STAGE 1B

STAGING:

1. INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNING. REMOVE CONFLICTING PAVEMENT MARKINGS AND RAISED REFLECTIVE PAVEMENT MARKER LENSES. INSTALL PAVEMENT MARKING TAPE AS SHOWN ON THE PLANS.
2. COVER ARROWS ON THE OVERHEAD SIGNS AS SHOWN (SEE NOTE 2).
3. REDUCE EB I-290 RAMP TO SB I-90-/94 TO ONE LANE AS SHOWN.
4. UTILIZE DISTRICT DETAIL TC-18 FOR SIGNING FOR FLAGGING OPERATIONS AT WORK ZONE OPENINGS.

CONSTRUCTION:

1. REMOVE EXISTING OUTSIDE SHOULDER, BARRIER WALL, CURB AND GUTTER, PAVEMENT AND GUARDRAIL TO THE LIMITS SHOWN ON THE PLANS.
2. EXCAVATE JACKING PIT AT RIGHT SHOULDER AND LANE 2 OF RAMP BETWEEN STATION 10+00 AND 23+45.26 AND JACK STORM SEWER AND INSTALL DRAINAGE STRUCTURES.
3. CONSTRUCT PROPOSED RETAINING WALL AND BARRIER WALL.
4. REPAIR OUTSIDE SHOULDER, BARRIER WALL, CURB AND GUTTER AND PAVEMENT REMOVED TO EXCAVATE THE JACKING PIT AND INSTALLATION OF THE DRAINAGE SYSTEM.
5. CONSTRUCT SHOULDER BY THE PROPOSED RETAINING WALL, BARRIER WALL, INSTALL STORM SEWER AND DRAINAGE STRUCTURES BETWEEN STA 10+00 TO 25+67.92.

NOTES:

1. SEE STAGE 1A FOR LEGEND AND GENERAL NOTES.
2. COVER USING 2 FT X 3 FT WHITE SIGN PANEL WITH RED "X", PAID FOR AS TEMPORARY INFORMATION SIGNING.

FILE NAME =	USER NAME = 3698
S:\11-CADD\01-sh\18-D162093-SHT-STAGING-218.dgn	
PLOT SCALE = 90:1	
PLOT DATE = Thursday, December 11, 2008	

DESIGNED - DG	REVISED -
DRAWN - ED	REVISED -
CHECKED - AAC	REVISED -
DATE - 12/12/2008	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

SUGGESTED MAINTENANCE OF TRAFFIC EB I-290 RAMP TO SB I-90/94 - STAGE 1B			
SCALE: 1"=50'	SHEET NO. 5 OF 9 SHEETS	STA. 10+00.00 TO STA. 25+67.92	

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
290	2007-057 T	COOK	60	18
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT			CONTRACT NO. 60D93	