



SUGGESTED MAINTENANCE OF TRAFFIC, STAGE 1

STAGING:

1. INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNING.
2. SHIFT LANE TOWARDS THE OUTSIDE AS SHOWN ON THE PLANS.
3. UTILIZE DISTRICT DETAIL TC-17 FOR WORK ADJACENT TO NB I-90/94 RAMP TO WB I-290.
4. UTILIZE DISTRICT DETAIL TC-18 FOR SIGNING FOR FLAGGING OPERATIONS AT WORK ZONE OPENINGS.

CONSTRUCTION:

1. REMOVE EXISTING SHOULDER AND CURB AND GUTTER TO THE LIMITS SHOWN ON THE PLANS.
2. EXCAVATE JACKING PIT IN INFIELD AREA.
3. JACK STORM SEWER, INSTALL STORM SEWER IN INFIELD AREA, AND INSTALL DRAINAGE STRUCTURES.
4. REPAIR CURB AND GUTTER AND SHOULDER REMOVED TO EXCAVATE THE JACKING PIT AND INSTALLATION OF THE DRAINAGE STRUCTURES.

NOTES:

1. SEE STAGE 1A FOR LEGEND AND GENERAL NOTES.

FILE NAME =	USER NAME = 3698	DESIGNED - DG	REVISED -
S:\11-CADD\01-sh\19_0168093-SHT-STAGING-01_22.dgn		DRAWN - ED	REVISED -
	PLOT SCALE = 50:1	CHECKED - AAC	REVISED -
	PLOT DATE = Thursday, December 11, 2008	DATE - 12/12/2008	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

SUGGESTED MAINTENANCE OF TRAFFIC EB I-290 RAMP TO NB I-90/94 - STAGE 1			
SCALE: 1"=50'	SHEET NO. 6 OF 9 SHEETS	STA. 10+00.00 TO STA. 25+67.92	

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
290	2007-057 T	COOK	60	19
FED. ROAD DIST. NO.			ILLINOIS FED. AID PROJECT	
			CONTRACT NO. 60D93	