

GENERAL NOTES

The SSPC-QP1 and SSPC-QP2 Painting Contractor Certifications will be required for this project.

A minimum of 2 air monitors will be required to monitor abrasive blasting operations at Location 2, see special provision for "Containment and Disposal of Lead Paint Cleaning Residues".

STANDARDS

701101-01 Off-Road Operations, Multilane, 4.5 m (15') to 600 mm (24 9/32) From Pavement Edge
 701400-02 Approach to Lane Closure, Freeway/Expressway
 701406-04 Lane Closure, Freeway/Expressway, Day Operations Only
 701411-04 Lane Closure, Multilane, at Entrance or Exit Ramp, for Speeds > 45 MPH
 701901 Traffic Control Devices

INDEX OF SHEETS

1. Cover Sheet
2. Summary of Quantities
3. General Notes, Standards, Index of Sheets
4. -9. Existing Bridge Plans Structures 101-0049 & 101-0050
10. -19. Existing Bridge Plans Structures 101-0063 & 101-0064

• D2 BRIDGE PAINTING 2008-3

FILE NAME = F:\PAINTING\64D91\paint2008-3.dgn	USER NAME = 1inkdj	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	GENERAL NOTES & STANDARDS				F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
		DRAWN -	REVISED -		301		WINNEBAGO	19	3				
	PLOT SCALE = 50.0000' / IN.	CHECKED -	REVISED -		CONTRACT NO. 64D91								
	PLOT DATE = Thu Jan 24 07:59:43 2008	DATE -	REVISED -		SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.	FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT	