



LEGEND		
	WORK AREA	① TEMPORARY PAVEMENT MARKING - LETTERS AND SYMBOLS (WHITE)
	BRIDGE WORK AREA	② TEMPORARY PAVEMENT MARKING - 4 INCH (WHITE)
	TEMPORARY PAVEMENT PLACED PREVIOUS STAGE	③ TEMPORARY PAVEMENT MARKING - 4 INCH (YELLOW) w/ TEMPORARY RAISED REFLECTIVE PAVEMENT MARKER
	TEMPORARY PAVEMENT PLACED THIS STAGE	④ TEMPORARY PAVEMENT MARKING - 6 INCH (WHITE) w/ TEMPORARY RAISED REFLECTIVE PAVEMENT MARKER
	FLASHING ARROW BOARD	⑤ TEMPORARY PAVEMENT MARKING - 12 INCH (WHITE)
	TRAFFIC LANE	⑥ TEMPORARY PAVEMENT MARKING - 12 INCH (YELLOW)
	TYPE III BARRICADES	⑦ TEMPORARY PAVEMENT MARKING - 24 INCH (WHITE)
	TEMPORARY SIGN	⑧ TEMPORARY PAVEMENT MARKING - 4 INCH (YELLOW)
	IMPACT ATTENUATOR	
	DRUMS w/ STEADY BURN BI-DIRECTIONAL LIGHTS @ 50' CENTERS (TYP.) @ 25' CENTERS ON CURVES @ 20' CENTERS ON TAPERS	
	DRUMS w/ STEADY BURN MONO-DIRECTIONAL LIGHTS @ 20' CENTERS ON TAPERS	

FILE NAME: \\N:\67590-sh-1-25-mot-asg3-24.dwg	DESIGNED - AAA	REVISED -
USER NAME: mlsank	DRAWN - TMB	REVISED -
PLU1 DATE: 2/26/2013	CHECKED - JMM	REVISED -
	DATE - 01/10/2013	REVISED -



**STATE OF ILLINOIS  
DIVISION OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC  
IL 25 STEARNS RD STAGE 3**

SCALE: 1"=50' SHEET NO. 61 OF 61 SHEETS STA. TO STA.

F.A.P. 363	SECTION 03-00214-18-RP	COUNTY KANE	TOTAL SHEETS 451	SHEET NO. 123
ILLINOIS FED. AID PROJECT			CONTRACT NO. 63598	