

TIME: 4:06:05 PM

DATE: 10/20/07

FILE NAME: s:\w\751-890\751\890\microw\blast\blast\borings\division\borings\cores_1.dgn

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
1394	97-00226-00-FF	COOK	80	60
STA.	TO STA.			
FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT			
CONTRACT NO.: 83898				

10-31-2006 03:39pm From-FLOOD TESTING LABS #17737212206 T-939 P.004/011 F-627

FLOOD 1945 E. 87th St.
Chicago, IL 60617
Phone 773-721-2200
Fax 773-721-2206
Testing Laboratories, Inc.

LOG OF BORING - No. C-2
Tuesday, October 31, 2006

PROJECT: Division Street
Village of Oak Park
CLIENT: Strand Associates, Inc.

DEPTH (FT.)	SAMPLE		DESCRIPTION OF MATERIAL	DRY DENSITY LBS./CU.FT.	UNCONF. COMPRESS. STRENGTH: TSF - O					
	NUMBER	TYPE			1	2	3	4	5	
ELEVATION OF SURFACE 0.0										
			Asphalt Pavement (12")							
1.0			(Pave)							
1.5			CA-6 Crushed Stone (6")							
			(FILL)							
			Limestone Screenings							
			(FILL)							
3.0			End Of Boring Station 1+50 (CL)							

WATER LEVEL: Dry FT. AT WD HRS. BORING STARTED: October 24, 2005
Dry FT. AT AC HRS. BORING COMPLETED: October 24, 2005

10-31-2006 03:39pm From-FLOOD TESTING LABS #17737212206 T-939 P.003/011 F-627

FLOOD 1945 E. 87th St.
Chicago, IL 60617
Phone 773-721-2200
Fax 773-721-2206
Testing Laboratories, Inc.

LOG OF BORING - No. C-1
Tuesday, October 31, 2006

PROJECT: Division Street
Village of Oak Park
CLIENT: Strand Associates, Inc.

DEPTH (FT.)	SAMPLE		DESCRIPTION OF MATERIAL	DRY DENSITY LBS./CU.FT.	UNCONF. COMPRESS. STRENGTH: TSF - O					
	NUMBER	TYPE			1	2	3	4	5	
ELEVATION OF SURFACE 0.0										
			Asphalt Pavement (11.5")							
1.0			(Pave)							
			CA-6 Crushed Stone (17.5")							
			(FILL)							
2.4			Brown and Gray Silty Clay							
			(CL-MI)							
3.0			End Of Boring Station 1+50 (7'L)							

WATER LEVEL: Dry FT. AT WD HRS. BORING STARTED: October 24, 2005
Dry FT. AT AC HRS. BORING COMPLETED: October 24, 2005

10-31-2006 03:39pm From-FLOOD TESTING LABS #17737212206 T-939 P.005/011 F-627


FLOOD 1945 E. 87th St.
Chicago, IL 60617
Phone 773-721-2200
Fax 773-721-2206
Testing Laboratories, Inc.

LOG OF BORING - No. C-3
Tuesday, October 31, 2006

PROJECT: Division Street
Village of Oak Park
CLIENT: Strand Associates, Inc.

DEPTH (FT.)	SAMPLE		DESCRIPTION OF MATERIAL	DRY DENSITY LBS./CU.FT.	UNCONF. COMPRESS. STRENGTH: TSF - O					
	NUMBER	TYPE			1	2	3	4	5	
ELEVATION OF SURFACE 0.0										
			Asphalt Pavement (4")							
0.3			(Pave)							
			C.R.M. (6") Possible Old Concrete							
			(Pave)							
0.9			CA-6 Crushed Stone (3")							
			(FILL)							
1.1			Brown and Gray Silty Clay							
			(CL-MI)							
2.3			End Of Boring Station 20+00 (7'R)							

WATER LEVEL: Dry FT. AT WD HRS. BORING STARTED: October 24, 2005
Dry FT. AT AC HRS. BORING COMPLETED: October 24, 2005

	REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION
	NAME	DATE	
			FAU 1394
			DIVISION STREET
			PAVEMENT CORES
			SCALE: VERT. DATE 1/9/2007
			DRAWN BY KAS CHECKED BY JDM