


ILLINOIS  
3



**RAMP E8 DETOUR ROUTE**

1. NORTHBOUND IL RTE 3 TO I-270 WESTBOUND RAMP
2. I-270 WESTBOUND TO IL RTE 3 SOUTHBOUND RAMP
3. IL RTE 3 SOUTHBOUND TO I-270 EASTBOUND RAMP

**NOTES:**

1. CONTRACTOR SHALL SUPPLY ALL DETOUR SIGNS.
2. SIGN FACES SHALL CONSIST OF RETROREFLECTIVE SHEETING WITH THE APPROPRIATE SCREENED MESSAGE.
3. CONTRACTOR WILL FURNISH THE POSTS/SKIDS AND ERECT THE SIGNS AT THE LOCATIONS SHOWN ON THIS SHEET, AS DIRECTED BY THE RESIDENT ENGINEER/TECHNICIAN.
4. UPON COMPLETION OF THE CLOSURE, THE CONTRACTOR SHALL REMOVE THE SIGNS AND POSTS WHICH WILL REMAIN THE PROPERTY OF THE CONTRACTOR.
5. DURING THE CLOSURE, TYPE 3 BARRICADES WITH ROAD CLOSED SIGNS ATTACHED SHALL SHUT-OFF ACCESS. TYPE II BARRICADE, DRUM, OR VERTICAL BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT SHALL ALSO BE PLACED TO DELINEATE ROAD CLOSURE, AT THE DIRECTION OF THE RESIDENT ENGINEER OR TECHNICIAN.
6. THE ABOVE NOTED WORK SHALL BE INCLUDED IN THE CONTRACT UNIT PRICE LUMP SUM FOR TRAFFIC CONTROL AND PROTECTION AND NO OTHER COMPENSATION WILL BE ALLOWED.



PLEASE REFER TO THE LAYOUT SHEET FOR PORTABLE CHANGEABLE MESSAGE SIGN LOCATIONS.

LAST SAVED = 3/14/2010  
PEN TABLE = VB.tbl  
PLOT DRIVER = TR-Xerox6284-Te-File.plt

FILE NAME =  
USER NAME = sdonehue  
DESIGNED -  
DRAWN -  
PLOT SCALE = 200.0091' / IN.  
PLOT DATE = 3/16/2010 4:39:06 PM

DESIGNED -  
DRAWN -  
CHECKED -  
DATE -

REVISED -  
REVISED -  
REVISED -  
REVISED -

REVISED -  
REVISED -  
REVISED -  
REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**HORNER &  
SHIFRIN, INC.  
ENGINEERS**

**SUGGESTED STAGES OF CONSTRUCTION  
AND TRAFFIC CONTROL**  
STAGE 1 DETOUR  
SCALE: 1" = 200'  
SHEET NO. 3 OF 7 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
270	60-2RS-3	MADISON	231	44
				CONTRACT NO. 76D87
ILLINOIS FED. AID PROJECT				