




LEGEND

-  PERIMETER EROSION BARRIER
-  INLET & PIPE PROTECTION
-  TEMPORARY DITCH CHECK

INTENDED SEQUENCE:

1. PLACEMENT OF PERIMETER EROSION BARRIER AND INLET & PIPE PROTECTION PRIOR TO THE COMMENCEMENT OF ANY WORK. (SEE STANDARD 280001)
2. TOPSOIL REMOVAL, EARTH EXCAVATION, AND EMBANKMENT.
3. TEMPORARY SEEDING, AND OTHER EROSION CONTROL ITEMS AS NEEDED.
4. SUBGRADE IMPROVEMENTS, CONCRETE CURB & GUTTER, HOT-MIX ASPHALT PAVING, AND PERMANENT SEEDING.

FILE NAME =
#FILE#

USER NAME = #USER#
PLOT SCALE = #SCALE#
PLOT DATE = #DATE#

DESIGNED - DWR
DRAWN - AJD/JTC
CHECKED - ERB
DATE - 03/27/09

REVISED -
REVISED -
REVISED -
REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

Farnsworth GROUP
2709 MCGRAW DRIVE, BLOOMINGTON, ILLINOIS 61704
(309)663-8435 / (309)663-1571 FAX
www.f-w.com

EROSION CONTROL PLAN

SCALE: 1" = 20' SHEET NO. OF SHEETS STA. 10+00 TO STA. 19+00

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	06-00025-01-BT	MCGLEAN	36	24
CONTRACT NO. 91410				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				

P:\City of Chicago\061215 Chicago Bike South\dwg