



SYMBOLS

- ↑ Arrow board
- ▨ Work area
- ⚙ Worker
- ⊥ Sign
- ⬇ Direction Indicator barricade with steady burn monodirectional light
- ⬇ Type II barricade, drum, or vertical barricade with steady burn monodirectional light
- Flagger with traffic control sign
- Temporary pavement marking

TRAFFIC CONTROL NOTES:

- ALL LANE CLOSURES SHOWN IN THIS DETAIL SHALL BEGIN AT 6:00 PM AND SHALL BE LIMITED TO 36 HOURS IN DURATION. PATCHES SHALL BE REMOVED, CLEANED, POURED, AND CURED DURING THAT TIME PERIOD (SEE SPECIAL PROVISIONS FOR CURING AND STRENGTH REQUIREMENTS). LANE CLOSURES DETAILED HERE SHALL ONLY BE ALLOWED BETWEEN MONDAY EVENINGS AND FRIDAY MORNINGS. ONLY ONE 36 HOUR CLOSURE WILL BE ALLOWED FOR EACH STAGE IN EACH DIRECTION (4 CLOSURES TOTAL).
- MESSAGE BOARDS SHALL BE PLACED 14 DAYS PRIOR TO ANY CLOSURES. MESSAGE BOARD TEXT AND PLACEMENT SHALL BE AS DIRECTED BY THE ENGINEER.
- FLAGGERS SHALL ONLY BE REQUIRED IMMEDIATELY PRECEDING WORK ZONES WITH WORKERS PRESENT.
- LANE CLOSURE EDGE LINES SHOWN ON THIS DETAIL ARE FOR CLARITY ONLY. NO STRIPING WILL BE REQUIRED FOR STRUCTURES 084-0014, 0015, 0016, OR 0017.
- SEE THE RESPECTIVE STANDARD DRAWINGS FOR SIGN DESIGNATIONS.
- DURING REMOVAL OPERATIONS FOR PATCHES DIRECTLY OVER TRAFFIC ON SANGAMON AVENUE, THE CONTRACTOR SHALL CLOSE THE UNDERLYING LANE PER STANDARD 701426. REMOVAL OPERATIONS FOR PATCHES DIRECTLY OVER RAIL LINES SHALL BE TEMPORARILY CEASED DURING ANY TIMES RAIL TRAFFIC IS PASSING UNDERNEATH.
- A DETOUR FOR THE RAMP CLOSURES IN STAGE 2 SHALL BE PROVIDED BY IDOT DISTRICT 6 OPERATIONS. OPERATIONS SHALL BE NOTIFIED 14 DAYS PRIOR TO THE RAMP CLOSURES. THE CONTACT PERSON SHALL BE MARSHALL METCALF, PHONE (217) 785-5312.
- LANE CLOSURES FOR STRUCTURES 084-0014 AND 084-0016 SHALL NOT BE PERFORMED CONCURRENTLY WITH ANY WORK ON STRUCTURE 084-0019.

FILE NAME : S:\Bridgeplans\CAD\72084 - 0840018 & 0019	USER NAME : shahdm	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	SN 084-0014, 084-0015, 084-0016 & 084-0017 (SANGAMON AVE. & ICRP) STAGE I TRAFFIC CONTROL PLAN	F.A.I. R.T.E.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
deck patching\plansheets.dgn	DRAWN -	REVISED -	55			(84-2-2) 1-4	SANGAMON	28	17	
PLOT SCALE = 48.0000' / in.	CHECKED -	REVISED -	CONTRACT NO. 72084							
PLOT DATE = Apr-10-2014 10:20:29AM	DATE -	REVISED -	ILLINOIS FED. AID PROJECT							
					SCALE:	SHEET NO. 2 OF 2 SHEETS	STA.	TO STA.		