


FAS ROUTE NO.	SEC	COUNTY	TOTAL SHEETS	SHEET NO.
-	*	STEPHENSON	16	16

ILLINOIS PROJECT BROS-0177(044)
 * 12-08122-00-BR
 CONTRACT NO. 85590



Midwest Testing Services, Inc.
 3705 Progress Blvd.
 Peru, IL 61354

BORING LOG
 Sheet 4 of 4
 Phone: 815-223-6696
 Fax: 815-223-6659
 e-mail: midwest.07@insightbb.com

Client: Wendler Engineering
 Project Name: W. Dameier Rd Section 12-08122-00-BR
 Project Site: Kent Twp. Stephenson County, IL.

Boring No. B-2
 Surface Elev. 850.65
 Auger Depth 66' Rotary Depth NA
 Start Date 09/08/12 Finish Date 09/08/12

Location: West Abutment 6ft. South of Centerline of Roadway
Station: 9+67 6' RT

DEPTH ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY		REMARKS									
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)											
787.65																					
786.65	Very Dense Weathered Sandstone		64																		
785.65			65																		
784.65			66	18	SS	---	50 6%	---	9												
783.65	Bottom of Boring		67																		
782.65			68																		
781.65			69																		
780.65			70																		
779.65			71																		
778.65			72																		
777.65			73																		
776.65			74																		
775.65			75																		
774.65			76																		
773.65			77																		
772.65			78																		
771.65			79																		
770.65			80																		
769.65			81																		
768.65			82																		
767.65			83																		

Groundwater Data: Static water level after auger removal 12' below top of ground.
 Comments:

REVISIONS	DATE

DESIGNED BY	
CHECKED BY	
DATE	

SOIL BORINGS
 OF
 DAMEIER ROAD
 FOR
 STEPHENSON COUNTY

SHEET TITLE
SOIL BORINGS

JOB NUMBER
 2120191

DATE
 03/22/2013

SHEET NO.
16 of 16

SCHEDULE OF QUANTITIES
 TYPICAL SECTIONS
 SECTION 12-08122-00-BR
 STEPHENSON COUNTY