

CALENDER OF CONSTRUCTION:

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
74	Landscaping 2007	PEORIA	21	10
STA. _____		TO STA. _____		
FED. ROAD DIST. NO. 4		ILLINOIS	FED. AID PROJECT	


	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK	
		FROM	TO			
Phase I	2007	1-Aug	1-Nov	Class 2A Interseeding		
	2007	15-Aug	15-Sept	Planting of Perennial Plants. See Art. 254.09 for period of establishment for perennial plants.		
		15-Aug	15-Oct	Install evergreens		
	2007	15-Oct	1-Dec	Class 4A and 5 Seeding		
	2007	1-Nov	Frozen soil	Install fall woody plants		
	2008	15-Apr	1-May		Mow turf areas to a turf height of 3 inches	
	2008	1-Apr	15-June	Class 2A Interseeding		
	2008	Thawed soil	30-Apr	Finish installing evergreens		
	2008	Thawed soil	31-May	Finish installation of all woody plants		
	2008	1-May	30-May	Period of establishment plant care required for woody plants (weeding, watering or other work) which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract as per Article 253.14 and 253.15.		
	2008	1-May	15-June	Finish planting of Perennial Plants. See Article 254.09 for period of establishment.		
		15-May	30-June	Class 4A and 5 Seeding		
	2008	1-June		Certification to the bureau of operations that all woody plants have been installed and are in a live healthy condition and eligible for a Sept. 2008 period of establishment inspection.		
		1-Jun	15-Jun		Mow turf areas to a turf height of 3 inches	
2008	1-Jun	30-Jun	Period of establishment plant care required for woody plants (weeding, watering or other work) which is necessary to maintain healthy and satisfactory appearance of the planting is included in the cost of the contract as per sect. 253.14 & 253.15.			
	Phase II					
Phase II	2008	1-Jul	15-Jul		Mow turf areas to a turf height of 3 inches	
		1-Jul	31-Jul	Period of establishment plant care required for woody plants (weeding, watering or other work) which is necessary to maintain healthy and satisfactory appearance of the planting is included in the cost of the contract.		
		1-July	30-Sept		Perennial plant care every 30 days (3 cycles)	
		1-July	30-Oct		Perennial plant supplemental watering every 30 days (4 cycles)	
		1-Aug	15-Aug		Mow turf areas to a turf height of 3 inches	
		1-Aug	31-Aug	Period of establishment plant care required for woody plants (weeding, watering or other work) which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.		
		1-Sep	30-Sep	Period of establishment plant care required for woody plants (weeding, watering or other work) which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.		
		1-Sept	30-Sep	Period of establishment inspection will be performed by IDOT.		
Phase III	2009	1-Oct	15-Oct		Mow turf areas to a turf height of 3 inches	
		Phase III				
		Thawed soil	15-May	Installation of all required replacement woody plants, and all required clean up of Woody plants shall be completed by this date.		
		1-May	15-May		Mow turf areas to a turf height of 3 inches	
		1-May	30-Sep		Perennial plant care every 30 days (5 cycles)	
		1-May	30-May		Supplemental watering of woody plants and perennial plants unless deleted by the Engineer.	
		1-Jun	15-Jun		Mow turf areas to a turf height of 3 inches	
		1-Jun	30-Jun		Supplemental watering of woody plants and perennial plants unless deleted by the Engineer.	
		1-Jul	15-Jul		Mow turf areas to a turf height of 3 inches	
		1-Jul	17-Jul		Inspection date for all woody plant care.	
Phase IV	2009	1-Jun	30-Jun		(Woody plant care work cycle must be complete and acceptable on the inspection date.)	
		1-Jul	31-Jul		Supplemental watering of woody plants and perennial plants unless deleted by the Engineer.	
		Phase IV				
Phase IV		1-Aug	15-Aug		Mow turf areas to a turf height of 3 inches	
		1-Aug	31-Aug		Supplemental watering of woody plants and perennial plants unless deleted by the Engineer.	
		1-Sep	15-Sep		Mow turf areas to a turf height of 3 inches	
			18-Sep		(Woody plant care work cycle must be complete and acceptable on the inspection date.)	
		1-Sep	30-Sep		Supplemental watering of woody plants and perennial plants unless deleted by the Engineer.	
		1-Oct	15-Oct		Mow turf areas to a turf height of 3 inches	

REVISIONS	
NAME	DATE
PS&E RJD	04/18/07
FINAL PLAN	05/11/04
PRELIMINARY PLAN	03/01/04
PRELIMINARY	11/17/03

ILLINOIS DEPARTMENT OF TRANSPORTATION
FAI ROUTE 74 (I-74)

CALENDER OF CONSTRUCTION

DRAWN BY: KC/DL
CHECKED BY: JB



DATE: #DATE#