

STAGING GENERAL NOTES:

THE CONTRACTOR WILL BE ALLOWED TO SAW CUT THE PAVEMENT FOR EACH STAGE FIVE CALENDAR DAYS PRIOR TO THE START OF STAGE CONSTRUCTION.

THE STAGE CONSTRUCTION SHALL BE ACCOMPLISHED ON THREE SEPARATE WEEKENDS.

STAGE 1 CONSTRUCTION

STAGE 1 GENERAL NOTES

THE CONTRACTOR WILL NOT BE ALLOWED TO CLOSE ANY PORTION OF THE OPEN EB THROUGH TRAFFIC LANE.

THE CONTRACTOR SHALL PROVIDE STAGE I DETOUR SIGNING ACCORDING TO THE DETAILS IN THE PLANS AND PROVISIONS.

CHANGEABLE MESSAGE BOARDS SHALL BE USED TWO WEEKS PRIOR TO THE START OF AND DURING STAGE I CONSTRUCTION.

THE CONTRACTOR SHALL COMPLETE ALL WORK ASSOCIATED WITH STAGE 1 CONSTRUCTION, EXCEPT ITEMS RELATED TO DRAINAGE AND PAVEMENT MARKING, DURING ONE WEEKEND PERIOD (BETWEEN 6:00 PM FRIDAY AND 3:00 PM MONDAY).

PENALTY DURING PEAK HOUR SPECIAL PROVISION SHALL APPLY.

STAGE 2 CONSTRUCTION

STAGE 2 GENERAL NOTES

THE CONTRACTOR WILL NOT BE ALLOWED TO CLOSE ANY PORTION OF THE OPEN WB THROUGH TRAFFIC LANE.

THE CONTRACTOR SHALL PROVIDE STAGE II DETOUR SIGNING ACCORDING TO THE DETAILS IN THE PLANS AND PROVISIONS

CHANGEABLE MESSAGE BOARDS SHALL BE USED TWO WEEKS PRIOR TO THE START OF AND DURING STAGE II CONSTRUCTION.

THE CONTRACTOR SHALL COMPLETE ALL WORK ASSOCIATED WITH STAGE 2 CONSTRUCTION, EXCEPT ITEMS RELATED TO DRAINAGE AND PAVEMENT MARKING, DURING ONE WEEKEND PERIOD (BETWEEN 9:00 AM FRIDAY AND 6:00 AM MONDAY).

PENALTY DURING PEAK HOUR SPECIAL PROVISION SHALL APPLY.

STAGE 3 CONSTRUCTION

STAGE 3 GENERAL NOTES

THE CONTRACTOR WILL NOT BE ALLOWED TO CLOSE ANY PORTION OF THE OPEN EB OR WB THROUGH TRAFFIC LANES.


THE CONTRACTOR WILL NOT BE ALLOWED TO CLOSE ANY PORTION OF THE OPEN AUXILIARY OR RAMP TRAFFIC LANES.

UPON THE ENGINEER'S REQUEST, THE CONTRACTOR MAY BE REQUIRED TO FULL DEPTH SAW CUT THE LONGITUDINAL EDGE OF NEWLY POURED CLASS A PATCH ADJACENT TO STAGE 3 PATCH TO OBTAIN A STRAIGHT EDGE. THE SAW CUT WILL BE COMPLETED AND PAID FOR ACCORDING ARTICLE 442 OF THE STANDARD SPECIFICATIONS.

CHANGEABLE MESSAGE BOARDS SHALL BE USED TWO WEEKS PRIOR TO THE START OF AND DURING STAGE III CONSTRUCTION.

THE CONTRACTOR SHALL COMPLETE ALL WORK ASSOCIATED WITH STAGE 3 CONSTRUCTION, EXCEPT ITEMS RELATED TO DRAINAGE AND PAVEMENT MARKING, DURING ONE WEEKEND PERIOD (BETWEEN 6:00 PM FRIDAY AND 3:00 PM MONDAY FOR EASTBOUND TRAFFIC AND 9:00 AM FRIDAY TO 6:00 AM MONDAY FOR WESTBOUND TRAFFIC).

PENALTY DURING PEAK HOUR SPECIAL PROVISION SHALL APPLY.



FILE NAME =	USER NAME = challandeske	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGING SHEET			F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
ct:\pw\work\VPWIDOT\CHALLANDESKE\d013407	d876d07-sh1-plan.dgn	DRAWN -	REVISED -		70	60-9-1	MADISON	12	9			
	PLOT SCALE = 100.0000' / IN.	CHECKED -	REVISED -		CONTRACT NO. 76007							
	PLOT DATE = 5/14/2009	DATE	REVISED -		FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT						