

F.A.C. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94	2005-066LS	COOK	77	9
FED. ROAD DIST. NO. 1		ILLINOIS	HIGHWAY PROJECT	

60472

PHASE IV -2010					
FEBRUARY		MARCH		APRIL	
15	28	15	31	15	30
		Installation of all required replacement wood plants. (Evergreens by April 30), and all required clean up of woody plants shall be completed by this date (May 15). Apply Pre-emergent Herbicide.			
		Mow woodland grasses/woodland wildflowers and low native grasses/wildflowers to a height of 6 inches.		Mow woodland grasses/woodland wildflowers and low native grasses/wildflowers to a height of 6 inches.	
				May 15: Inspection date for plant care of existing shrubs, vines and daylilies.	
				Install perennial plants needed to fill any voids in beds as directed by the Engineer.	
				Apply Broadleaf Weed Control in turf.	
Interseeding of Seeding, Class 4A / 4 (Modified) - Low Profile Native Grasses and Seeding, Class 5/ 5A (Modified) - Wildflowers, if necessary.					
				Supplemental watering of perennial and woody plants unless deleted by the Engineer.	

PHASE V - 2010					
JULY		AUGUST		SEPTEMBER	
15	31	15	31	15	30
		August 31: Inspection date for perennial plant care. (Perennial plant care work cycle must be complete and acceptable on this inspection date)			
Mow woodland grasses/woodland wildflowers and low native grasses/wildflowers to a height of 6 inches.		Mow woodland grasses/woodland wildflowers and low native grasses/wildflowers to a height of 6 inches.		Mow woodland grasses/woodland wildflowers and low native grasses/wildflowers to a height of 6 inches.	
Supplemental watering of perennials and woody plants unless deleted by the Engineer.		Supplemental watering of perennials and woody plants unless deleted by the Engineer.		Supplemental watering of perennials and woody plants unless deleted by the Engineer.	
		Apply Broadleaf Weed Control in turf.			
		September 30: Inspection date for plant care. (Plant care work cycle must be complete and acceptable on this inspection date.)			
				Supplemental watering of perennials and woody plants unless deleted by the Engineer.	

NOTES

See Special Provisions for details and requirements

Mowing: See plans for Woodland Grass/Native Grass areas to be mowed.

Selective Clearing: Will be designated as determined by the Engineer.

Tree Removal: Will be designated as determined by the Engineer.

Tree Pruning: Will be designated as determined by the Engineer.

Weed Control, Basal Treatment: Will be designated as determined by the Engineer.

Weed Control, Broadleaf Weed Control in Turf:

Weedy areas to be sprayed with Weed Control, Broadleaf Weed Control in Turf will be designated as directed by the Engineer. Be careful when spraying NOT to spray trees, shrubs, vines, or perennials. See special provisions for rate of application and other details.

Weed Control, Non-Selective, Non-Residual Residual:

Shall be used as necessary, only to spot spray designated items such as Tree of Heaven or Siberian Elm. Round-up shall also be applied after August 15th to designated areas prior to Interseeding, Class 4.

Weed Control, Pre-emergent Herbicide:

On newly installed daylilies and vines, do NOT apply until plants have been watered and soil has been thoroughly packed and settled around the roots.

Mycorrhizae inoculant:

Provided by IDOT

Supplemental Watering of Perennials and Woody Plants:

See Special Provision for rate of application. Watering should only be applied when necessary. Much will depend on the weather and as directed by the Engineer.

Interseeding, Class 4:

Areas to be interseeded will be laid out by Fabiola Quiroz (Notify prior to Round-up spraying)

Plant Care Inspection:

Call Fabiola Quiroz (847.705.4596) at least 7 days prior to starting work so can be present at time of work to inspect as soon as perennial, tree, shrub, and vine care is complete.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
**CALENDAR OF CONSTRUCTION
AND ESTABLISHMENT**
3 OF 3

PLOT DATE: 2/28/2008