

SUMMARY OF QUANTITIES

ITEM No.	DESCRIPTION	UNIT	CONTRACT No. 1 QUANTITIES	CONTRACT No. 1 AS-BUILT QTYS.	CONTRACT No. 2 QUANTITIES	CONTRACT No. 2 AS BUILT QTYS.
AR107408	L-806 WIND CONE-8' LIGHTED	EACH			6	
AR108158	1/C #8 5 KV UG CABLE IN UD	L.F.	13,231		978	
AR108656	3/C #6 600 V UG CABLE IN UD	L.F.			12,060	
AR109200	INSTALL ELECTRICAL EQUIPMENT	L.S.			1	
AR110014	4" DIRECTIONAL BORE	L.F.			675	
AR110213	3" STEEL DUCT, DIRECT BURY	L.F.	155			
AR110552	EXTEND 2-WAY DUCT	L.F.	186			
AR125100	ELEVATED RETROREFLECTIVE MARKER	EACH			40	
AR125410	MITL-STAKE MOUNTED	EACH	63			
AR125415	MITL-BASE MOUNTED	EACH	6			
AR125442	TAXI GUIDANCE SIGN, 2 CHARACTER	EACH	2			
AR125443	TAXI GUIDANCE SIGN, 3 CHARACTER	EACH	3			
AR125444	TAXI GUIDANCE SIGN, 4 CHARACTER	EACH	4			
AR125446	TAXI GUIDANCE SIGN, 6 CHARACTER	EACH	4			
AR125452	TAXI GUIDANCE SIGN, 12 CHARACTER	EACH			1	
AR125470	MODIFY EXISTING SIGN PANEL	EACH			12	
AR125515	HIRL, BASE MOUNTED	EACH	3			
AR125525	HIRL, INPAVEMENT	EACH	2			
AR125901	REMOVE STAKE MOUNTED LIGHT	EACH	91		53	
AR125902	REMOVE BASE MOUNTED LIGHT	EACH	12		6	
AR125904	REMOVE TAXI GUIDANCE SIGN	EACH	7		4	
AR125962	RELOCATE BASE MOUNTED LIGHT	EACH	1			
AR150510	ENGINEER'S FIELD OFFICE	L.S.	1		1	
AR150530	TRAFFIC MAINTENANCE	L.S.	1		1	
AR150540	HAUL ROUTE	L.S.	1		1	
AR152410	UNCLASSIFIED EXCAVATION	C.Y.	10,488			
AR155540	BY-PRODUCT LIME	TON	708			
AR155616	SOIL PROCESSING - 16"	S.Y.	16,429			
AR156511	DITCH CHECK	EACH	16			
AR156520	INLET PROTECTION	EACH	9			
AR156521	HEADWALL PROTECTION	EACH	2			
AR156540	RIPRAP	S.Y.	74			
AR201610	BITUMINOUS BASE COURSE	TON	6,948			
AR201630	BITUMINOUS BASE TEST SECTION	EACH	1			
AR201661	CLEAN & SEAL BITUMINOUS CRACKS	L.F.	1,834			
AR208540	OVERSIZE AGGREGATE	TON	9,592			
AR209510	CRUSHED AGGREGATE BASE COURSE	TON	4,312			
AR401610	BITUMINOUS SURFACE COURSE	TON	4,747		3,079	
AR401630	BITUMINOUS SURFACE TEST SECTION	EACH	1		1	
AR401640	BITUMINOUS PAVEMENT GROOVING	S.Y.			11,602	
AR401650	BITUMINOUS PAVEMENT MILLING	S.Y.	4,354		13,387	
* AR501514	14.5" PCC PAVEMENT	S.Y.	8,735			
AR501530	PCC TEST BATCH	EACH	1			
AR501540	PCC PAVEMENT GROOVING	S.Y.			1,625	
AR501900	REMOVE PCC PAVEMENT	S.Y.	295			
AR602510	BITUMINOUS PRIME COAT	GAL	2,864			
AR603510	BITUMINOUS TACK COAT	GAL	4,653		2,677	
AR620520	PAVEMENT MARKING-WATERBORNE	S.F.	14,106		14,845	
AR620900	PAVEMENT MARKING REMOVAL	S.F.	868		4,322	
AR701524	24" RCP, CLASS IV	L.F.	38			
AR701536	36" RCP, CLASS IV	L.F.	46			
AR705411	POROUS BACKFILL No. 1	C.Y.	1,327			
AR705526	6" PERFORATED UNDERDRAIN W/SOCK	L.F.	7,628			
AR705630	UNDERDRAIN INSPECTION HOLE	EACH	19			
AR705900	REMOVE UNDERDRAIN	L.F.	7,845			
AR751540	MANHOLE 4'	EACH	2			
AR751943	ADJUST MANHOLE	EACH	2			
AR752624	CONCRETE HEADWALL 24"	EACH	1			
AR752636	CONCRETE HEADWALL 36"	EACH	1			
AR752903	REMOVE HEADWALL	EACH	2			
AR800501	OFF PEAK CONSTRUCTION	L.S.	1		1	
AR800579	ELECTRICAL SERVICE FOR RWY 12 AND RWY 18 WIND CONES	L.S.			1	
AR800580	ELECTRICAL SERVICE FOR RWY 24 AND RWY 30 WIND CONES	L.S.			1	
AR800581	ELECTRICAL POWER FOR RWY 6 AND RWY 36 WIND CONES	L.S.			1	
AR901510	SEEDING	ACRE	12			
AR908510	MULCHING	ACRE	12			
AR910200	ROADWAY SIGNAGE	EACH			2	

* THE CONTRACTOR IS BIDDING ON 14.5" PCC PAVEMENT, EVEN THOUGH THE SCHEDULE OF PRICES IN THE BID DOCUMENTS STATE 14" PCC PAVEMENT.

DATE	REVISION	BY



DECATUR, ILLINOIS
A.I.P. PROJ.: 3-17-0033-28
IL. PROJ.: DEC-3414

ID: 802-041XD Filename: R-003QTY.DWG Scale: N/A Date: 05/10/05	LAYOUT: CCC 05/10/05 DRAWN: CCC 05/10/05 REVIEWED: WJM 06/07/05
---	---



TAXIWAY G WIDENING
PHASE II
SUMMARY OF QUANTITIES

JUN 27, 2005 1:03 PM CCC
 I:\AIRPORTS\DECATUR\802-041XD\ARPORT\SHEETS\CONTRACT-2\R-003QTY.DWG - Quantity Summary