

NOTES

THE CONTRACTOR IS REQUIRED TO CONDUCT HIS CONSTRUCTION IN ACCORDANCE WITH THE LATEST REVISION OF THE ILLINOIS EPA PUBLICATION "STANDARDS & SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL". COPIES OF THESE STANDARDS CAN BE OBTAINED FROM THE ILLINOIS EPA.

THE CONTRACTOR IS REQUIRED TO COMPLY WITH THE REQUIREMENTS OF THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) STORM WATER PERMIT FOR CONSTRUCTION SITE ACTIVITIES.

AN NPDES PERMIT WILL BE APPLIED FOR AND OBTAINED PRIOR TO THE START OF CONSTRUCTION.

STRAW BALE DAMS, STRUCTURE PROTECTION, AND SILT FENCE WILL BE INSTALLED AT THE LOCATIONS SHOWN AND ACCORDING TO THE DETAILS PROVIDED IN THIS EROSION CONTROL PLAN.

WHEN CONSTRUCTION ACTIVITIES ARE TEMPORARILY CEASED FOR MORE THAN 21 DAYS, THE ENTIRE DISTURBED AREA SHALL BE SEEDED WITH A TEMPORARY SEED MIXTURE IN ACCORDANCE WITH IDOT SPECIFICATIONS. THE TEMPORARY SEEDING SHALL BE COMPLETED WITHIN 14 DAYS OF THE SUSPENSION OF WORK.

THE CONTRACTOR IS RESPONSIBLE FOR CONSTRUCTING, MAINTAINING, AND REMOVING ALL EROSION CONTROL MEASURES.

STRAW BALE DITCH CHECKS, SILT FENCE, END SECTION AND HEADWALL PROTECTION ARE DETAILED AS DEFINED IN THE ILLINOIS HANDBOOK FOR EROSION CONTROL.


INFORMATION ON THE REFERENCED PERMITS MAY BE OBTAINED FROM:

ILLINOIS ENVIRONMENTAL PROTECTION AGENCY
DIVISION OF WATER POLLUTION CONTROL
1021 NORTH GRAND AVENUE EAST
SPRINGFIELD, ILLINOIS 62702

STATION	OFFSET	STATION	OFFSET
37+00	102' LT	52+00	102' LT
41+00	102' LT	52+00	52' RT
47+00	102' LT	57+00	102' LT
47+00	52' RT	57+00	52' RT

STATION	TO STATION	LENGTH
37+00	60' RT.	950
46+50	60' RT.	

ITEM NO.	DESCRIPTION	UNIT	QUANTITY
AR156510	SILT FENCE	L.F.	950
AR156511	DITCH CHECK	EACH	8
AR156521	HEADWALL PROTECTION	EACH	3



LEGEND

- EXISTING IMPROVEMENTS
- PROPOSED IMPROVEMENTS
- EXISTING CONTOURS
- PROPOSED DITCH LINE
- PROPOSED STRUCTURE PROTECTION
- PROPOSED DITCH CHECK
- PROPOSED SILT FENCE

07/13/2005, 03:04 PM Bak

I:\Airports\MtSterling\B18-05TXX\Airport\Sheets\B-104ECP.dgn

REVISION DATE	
MT. STERLING MUNICIPAL AIRPORT MT. STERLING, ILLINOIS A.I.P. PROJ.: 3-17-0417-B6 ILL. PROJ.: 163-3431	
I.E.L. Project No. 818-05TXX Filename: B-104ECP Scale: 1"=100' Date: 04/28/05	LAYOUT: JEO 03/14/05 DRAWN: JEO 03/21/05 REVIEWED: CAH 05/17/05
HANSON Hanson Professional Services Inc. 1525 South Sixth Street Springfield, Illinois 62703-2886 Offices Nationwide	
PARALLEL TAXIWAY TAXIWAY "B"	PROPOSED STORMWATER POLLUTION PREVENTION PLAN
8 8 of 57 sheets	