

ILLINOIS ROUTE 58 MAINLINE

STAGE 1

TRAFFIC MAINTAINED ON EXISTING PAVEMENT DURING STAGE 1 CONSTRUCTION

MAINTENANCE OF TRAFFIC

INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNS IN ACCORDANCE WITH IDOT STANDARD 701601.
 MAINTAIN TRAFFIC AT INTERSECTION CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701601.
 MAINTAIN DRIVEWAYS AND ENTRANCE ACCESS WITH "TEMPORARY ACCESS" (EACH)

CONSTRUCTION

CONSTRUCTION TO BE PERFORMED ON NORTHWEST AND SOUTHEAST SIDE OF ROAD.
 1) CONSTRUCT PROPOSED COMBINATION CONCRETE CURB AND GUTTER ON NORTHWEST AND SOUTHEAST SIDE OF ROAD.
 2) CONSTRUCT PROPOSED SIDEWALK ON SOUTHEAST SIDE.
 3) RECONSTRUCT DRIVEWAYS AND ENTRANCES.

STAGE 2

TRAFFIC MAINTAINED ON EXISTING PAVEMENT DURING STAGE 2 CONSTRUCTION.

MAINTENANCE OF TRAFFIC

INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNS IN ACCORDANCE WITH IDOT STANDARD 701601.
 MAINTAIN TRAFFIC AT INTERSECTION CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701601.
 MAINTAIN DRIVEWAYS AND ENTRANCE ACCESS WITH "TEMPORARY ACCESS" (EACH)

CONSTRUCTION

CONSTRUCTION TO BE PERFORMED ON NORTHEAST AND SOUTHWEST SIDE OF ROAD.
 1) CONSTRUCT PROPOSED PCC BASE COURSE ON NORTHEAST AND SOUTHWEST OF ROAD.
 2) CONSTRUCT PROPOSED CUL-DE-SAC ON ELM STREET.
 3) CONSTRUCT PROPOSED SIDEWALK ON NORTHEAST SIDE OF ROAD.
 4) RECONSTRUCT DRIVEWAYS AND ENTRANCES.

STAGE 3

TRAFFIC MAINTAINED ON EXISTING AND PROPOSED PAVEMENT DURING STAGE 3 CONSTRUCTION

MAINTENANCE OF TRAFFIC/CONSTRUCTION

1) CONSTRUCT PROPOSED MOUNTABLE AND RAISED MEDIAN

STAGE 4

TRAFFIC MAINTAINED ON EXISTING AND PROPOSED PAVEMENT DURING STAGE 4 CONSTRUCTION

MAINTENANCE OF TRAFFIC/CONSTRUCTION

1) OVERLAY ROADWAY WITH PROPOSED HMA LEVELING BINDER AND PROPOSED SURFACE COURSE.

FILE NAME =	USER NAME = mdyjg	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGGING AND TRAFFIC CONTROL PLAN	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
ct:\pwwork\pwwid\DOT\MIDYJG\A\dms93788\p126	24-Design3.dgn	DRAWN -	REVISED -			339	584 Y-N-1	COOK	61	14	
	PLOT SCALE = 50.0000' / IN.	CHECKED -	REVISED -			CONTRACT NO. 60D25					
	PLOT DATE = 3/8/2010	DATE -	REVISED -			SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.