



STAGE 6

FAP 331 (ILLINOIS 13)

NOTES:
 THE FLAGMEN ON THIS DETAIL ARE SHOWN AT SUGGESTED LOCATIONS. THE ACTUAL NUMBER AND LOCATION SHALL BE AS DIRECTED BY THE ENGINEER.
 ADDITIONAL TRAFFIC CONTROL DEVICES MAY BE NECESSARY AS DIRECTED BY THE ENGINEER.
 TRAFFIC CONTROL FOR THIS WORK SHALL BE PAID FOR AS TRAFFIC CONTROL AND PROTECTION, SPECIAL CLOSE WB OUTSIDE THROUGH LANES ACCORDING TO STD 701606
 SET UP ADVANCE TRAFFIC CONTROL DEVICES ACCORDING TO STD 701422
 REMOVE EXISTING PAVEMENT AND SHOULDER, PLACE BINDER COURSE
 FOR EACH PARTIAL OR FULL DAY UNDER THIS SET UP A LANE RENTAL WILL BE CHARGED AS FOLLOWS:
 1 DAY IL 13 WB OUTSIDE LANE/LANES
 OPEN EB LANES TO TWO THROUGH LANES AND ONE THROUGH/RIGHT LANE. PLACE VERTICAL BARRICADES AT 25' CENTERS ADJACENT TO THE OUTSIDE OPEN LANE AND AS DIRECTED BY THE ENGINEER.
 CONSTRUCTION OF BOX CULVERT EXTENSION AT NORTH END SHALL BE COMPLETED PRIOR TO THE BEGINNING OF STAGE 7.
 PRE-STAGE, CONSTRUCT EMBANKMENT WITHOUT LANE CLOSURES

FILE NAME =	USER NAME = russellcf
et:\pw\work\PWIDOT\RUSSELLCF\dms25765\d9_78053_staging.dgn	
PLOT SCALE = 30.0000' / IN.	
PLOT DATE = 5/6/2009	

DESIGNED -	REVISED -
DRAWN -	REVISED -
CHECKED -	REVISED -
DATE -	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

IL 13 STAGE 6 CONSTRUCTION

SCALE: 1"=30' SHEET NO. OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
331	SEC. NO. (1X-1N-1, TS-2)	WILLIAMSON	193	67
FED. ROAD DIST. NO.			ILLINOIS FED. AID PROJECT	
CONTRACT NO. 78053				