

8/15/2012 12:37:47 AM

STATION	OFFSET	SIZE-DIA. INCHES (SURVEY)	SIZE-DIA. INCHES (START OF CNSTRCTN)	TYPE	ACTION	20100110	20100210	20101000	20101300	20101350
						TREE REMOVAL (6 TO 15 UNITS DIAMETER)	TREE REMOVAL (OVER 15 UNITS DIAMETER)	TEMPORARY FENCE (FOOT)	TREE PRUNING (1 TO 10 INCH DIAMETER) (EACH)	TREE PRUNING (OVER 10 INCH DIAMETER) (EACH)
2+94.6	LT	67.4		BUSH	NONE	0	0	0	0	0
2+99.7	LT	66.6		BUSH	NONE	0	0	0	0	0
3+04.9	LT	66.8		BUSH	NONE	0	0	0	0	0
3+09.0	LT	66.8		BUSH	NONE	0	0	0	0	0
3+66.9	LT	48.3	10		NONE	0	0	0	0	0
4+75.0	LT	36.5		BUSH	NONE	0	0	0	0	0
1254+49.5	LT	64.5	8		REMOVE	9	0	0	0	0
1254+54.3	RT	96.5	4		NONE	0	0	0	0	0
1254+72.2	RT	100.9	4		NONE	0	0	0	0	0
1254+83.3	RT	100.6		BUSH	NONE	0	0	0	0	0
1254+86.8	RT	100.7		BUSH	NONE	0	0	0	0	0
1254+90.4	RT	100.8		BUSH	NONE	0	0	0	0	0
1255+02.1	RT	99.7	4		NONE	0	0	0	0	0
1255+17.7	LT	78.9	10		REMOVE	11	0	0	0	0
1255+28.8	LT	104.5	8		NONE	0	0	0	0	0
1255+31.7	RT	100.3	4		NONE	0	0	0	0	0
1255+44.4	RT	101.6		BUSH	NONE	0	0	0	0	0
1255+48.3	RT	101.8		BUSH	NONE	0	0	0	0	0
1255+49.2	LT	128.8	12		NONE	0	0	0	0	0
1255+51.7	RT	101.8		BUSH	NONE	0	0	0	0	0
1255+61.8	LT	147.4	8		NONE	0	0	0	0	0
1255+68.9	LT	132.6	8		NONE	0	0	0	0	0
1255+71.4	LT	144.4	8		NONE	0	0	0	0	0
1255+79.0	LT	133.5	8		NONE	0	0	0	0	0
1255+80.2	RT	102.1	2		NONE	0	0	0	0	0
1255+81.1	LT	145.2	8		NONE	0	0	0	0	0
1255+90.4	LT	139.6	8		NONE	0	0	0	0	0
1255+91.1	LT	145.9	8		NONE	0	0	0	0	0
1255+91.8	LT	155.7	4		NONE	0	0	0	0	0
1255+92.4	LT	128.4	4		NONE	0	0	0	0	0
1255+96.0	RT	103.8	4		NONE	0	0	0	0	0
1255+99.8	LT	141.5	8		NONE	0	0	0	0	0
1255+99.9	LT	148.4	8		NONE	0	0	0	0	0
1256+03.7	LT	155.7	4		NONE	0	0	0	0	0
1256+08.3	LT	150.4	8		NONE	0	0	0	0	0
1256+17.3	LT	130.1	4		NONE	0	0	0	0	0
1256+18.9	LT	152.4	8		NONE	0	0	0	0	0
1256+21.2	LT	145.8	8		NONE	0	0	0	0	0
1256+21.3	RT	103.3	4		NONE	0	0	0	0	0
1256+33.8	LT	155.9	4		NONE	0	0	0	0	0
1256+35.4	LT	126.2	6		NONE	0	0	0	0	0
1256+37.4	LT	111.8	4		PROTECT	0	0	12	1	0
1256+37.5	RT	104.2	6		NONE	0	0	0	0	0
1256+40.9	LT	70.2	5		REMOVE	6	0	0	0	0
1256+42.9	LT	164.7	4		NONE	0	0	0	0	0
1256+43.1	LT	87.4	4		REMOVE	0	0	0	0	0
1256+43.6	LT	154.2	4		NONE	0	0	0	0	0
1256+44.8	RT	112.3	6		NONE	0	0	0	0	0
1256+50.3	LT	64.5	3		REMOVE	0	0	0	0	0
1256+50.7	LT	79.4	4		REMOVE	4	0	0	0	0
1256+50.7	LT	79.4	4		REMOVE	0	0	0	0	0
1256+50.9	LT	101.4	4		PROTECT	0	0	12	1	0
1256+51.0	LT	169.7		BUSH	NONE	0	0	0	0	0
1256+51.3	LT	115.0	4		PROTECT	0	0	12	1	0
1256+52.9	LT	150.7	4		NONE	0	0	0	0	0

STATION	OFFSET	SIZE-DIA. INCHES (SURVEY)	SIZE-DIA. INCHES (START OF CNSTRCTN)	TYPE	ACTION	20100110	20100210	20101000	20101300	20101350
						TREE REMOVAL (6 TO 15 UNITS DIAMETER)	TREE REMOVAL (OVER 15 UNITS DIAMETER)	TEMPORARY FENCE (FOOT)	TREE PRUNING (1 TO 10 INCH DIAMETER) (EACH)	TREE PRUNING (OVER 10 INCH DIAMETER) (EACH)
2+94.6	LT	67.4		BUSH	NONE	0	0	0	0	0
2+99.7	LT	66.6		BUSH	NONE	0	0	0	0	0
3+04.9	LT	66.8		BUSH	NONE	0	0	0	0	0
3+09.0	LT	66.8		BUSH	NONE	0	0	0	0	0
3+66.9	LT	48.3	10		NONE	0	0	0	0	0
4+75.0	LT	36.5		BUSH	NONE	0	0	0	0	0
1256+54.0	LT	179.7	8		NONE	0	0	0	0	0
1256+55.2	RT	82.5	4		REMOVE	0	0	0	0	0
1256+56.4	LT	185.9	8		NONE	0	0	0	0	0
1256+57.1	RT	71.1	8		REMOVE	9	0	0	0	0
1256+59.0	LT	173.9	8		NONE	0	0	0	0	0
1256+60.9	LT	163.3	8		NONE	0	0	0	0	0
1256+61.8	LT	118.1	4		PROTECT	0	0	12	1	0
1256+62.7	LT	106.8	4		PROTECT	0	0	12	1	0
1256+62.8	LT	156.3	8		NONE	0	0	0	0	0
1256+63.8	LT	147.1	6		NONE	0	0	0	0	0
1256+64.3	RT	81.4	4		REMOVE	0	0	0	0	0
1256+66.9	RT	59.6	8		REMOVE	9	0	0	0	0
1256+68.6	RT	67.3	8		REMOVE	9	0	0	0	0
1256+69.0	RT	123.3	10		NONE	0	0	0	0	0
1256+69.4	LT	87.1	4		REMOVE	0	0	0	0	0
1256+69.9	RT	91.6	6		REMOVE	7	0	0	0	0
1256+70.7	RT	102.4	4		NONE	0	0	0	0	0
1256+71.2	RT	110.2	10		NONE	0	0	0	0	0
1256+73.7	RT	80.5	4		REMOVE	0	0	0	0	0
1256+76.3	RT	59.8	8		REMOVE	9	0	0	0	0
1256+78.4	RT	67.9	8		REMOVE	9	0	0	0	0
1256+80.2	RT	90.3	4		REMOVE	0	0	0	0	0
1256+84.2	RT	78.6	5		REMOVE	6	0	0	0	0
1256+86.6	RT	60.4	8		REMOVE	9	0	0	0	0
1256+88.8	RT	69.1	8		REMOVE	9	0	0	0	0
1256+93.9	RT	82.9	5		REMOVE	6	0	0	0	0
1256+96.8	RT	60.3	8		REMOVE	9	0	0	0	0
1256+99.2	RT	69.0	8		REMOVE	9	0	0	0	0
1257+06.1	RT	77.8		BUSH	REMOVE	0	0	0	0	0
1257+07.6	RT	60.9	8		REMOVE	9	0	0	0	0
1257+09.6	RT	68.1	8		REMOVE	9	0	0	0	0
1257+16.5	RT	60.4	8		REMOVE	9	0	0	0	0
1257+20.6	RT	68.4	8		REMOVE	9	0	0	0	0
1257+27.5	RT	60.6	8		REMOVE	9	0	0	0	0
1257+32.3	RT	69.2	8		REMOVE	9	0	0	0	0
1257+38.1	RT	59.9	8		REMOVE	9	0	0	0	0
1257+42.8	RT	71.6	8		REMOVE	9	0	0	0	0
1257+46.4	RT	61.4	8		REMOVE	9	0	0	0	0
1257+50.4	RT	72.3	8		REMOVE	9	0	0	0	0
1257+57.2	RT	64.4	8		REMOVE	9	0	0	0	0
1257+61.1	RT	74.8	8		REMOVE	9	0	0	0	0
1257+66.2	RT	66.4	8		REMOVE	9	0	0	0	0
1257+67.2	RT	86.9	8		REMOVE	9	0	0	0	0
1257+72.3	RT	76.9	8		REMOVE	9	0	0	0	0
1257+84.4	RT	84.7		BUSH	REMOVE	0	0	0	0	0
1257+92.5	RT	106.6		BUSH	NONE	0	0	0	0	0
1258+23.1	RT	114.1	14		NONE	0	0	0	0	0
1259+29.5	LT	95.0	6		REMOVE	7	0	0	0	0
1259+62.0	LT	115.9	14		REMOVE	15	0	0	0	0

USER NAME = 1654	DESIGNED - JWB	REVISED -
	DRAWN - JWB	REVISED -
PLOT SCALE = 100.0000' / IN.	CHECKED - RS	REVISED -
PLOT DATE = 5/16/2012	DATE - 05/11/2012	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**U.S. ROUTE 30 AT IL ROUTE 31
TREE REMOVAL AND MAINTENANCE SCHEDULE**

SHEET NO. 3 OF 4

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
349	(10 & 11 VB) R-3	*	507	40
* KANE AND KENDALL		CONTRACT NO. 60133		
ILLINOIS FED. AID PROJECT				