



DATE	BY	REVISIONS

SUGGESTED SEQUENCE OF CONSTRUCTION

- STAGE II**
1. PLACE TEMPORARY CONCRETE BARRIERS, IMPACT ATTENUATORS AND OTHER TRAFFIC CONTROL ITEMS AND RE-ROUTE TWO-LANE, ONE-WAY TRAFFIC OVER THE NORTH PORTION OF THE ROADWAY AND TEMPORARY ROADWAY.
 2. MAKE NECESSARY ADJUSTMENTS TO THE TEMPORARY SHEET PILING AND REMOVE THE REMAINING SOUTH PORTION OF THE EXISTING STRUCTURE AND PAVEMENT WITHIN THE PROJECT LIMITS.
 3. CONSTRUCT THE REMAINING SOUTH (STAGE II) PORTION OF THE REINFORCED CONCRETE BOX CULVERT AND PLACE POROUS GRANULAR EMBANKMENT. REMOVE TEMPORARY SHEET PILING AND CONSTRUCT PROPOSED ROADWAY, CURB AND GUTTER AND SIDEWALK ON SOUTH SIDE.
- POST STAGE II**
1. REMOVE TEMPORARY CONCRETE BARRIERS, IMPACT ATTENUATORS, TEMPORARY PAVEMENT MARKINGS AND OTHER TRAFFIC CONTROL ITEMS.
 2. IMPLEMENT TRAFFIC CONTROL AND PROTECTION STANDARD 701601 TO CLOSE THE NORTH TRAFFIC LANE.
 3. REMOVE TEMPORARY HMA BASE COURSE WIDENING.
 4. CONSTRUCT CURB AND GUTTER, ENTRANCE PAVING, AND SIDEWALKS ON THE NORTH PORTION OF THE PROJECT.
 5. COMPLETE REMAINING EARTHWORK, RIPRAP, SEEDING, HANDRAIL AND PAVEMENT MARKINGS.

ILLINOIS LIQUOR MART
STAGE II
SEE STANDARD 701601

NOTE: COST OF ALL SIGNS, BARRICADES, VERTICAL PANELS, STEADY BURNING MONODIRECTIONAL LIGHTS AND TYPE C MONODIRECTIONAL REFLECTORS INCLUDED IN TRAFFIC CONTROL AND PROTECTION STANDARD 701601 (SPECIAL).



REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
PLAN VIEW
STAGE II TRAFFIC
F&P ROUTE 331
SECTION 5B-3
JACKSON COUNTY
DRAWN BY: J. NIEDERHOFER
PLOT DATE: 06/09/08

DATE-TIME
ADD-SPEC
REF-
REF-

98566/ROADWAY/STAGIING/33-2026.DWG