

**EXISTING DRAINAGE STRUCTURE SCHEDULE (CITY OF CHICAGO)**

STATION	OFFSET	MANHOLES TO BE ADJUSTED	MANHOLES TO BE RECONSTRUCTED	INLETS TO BE ADJUSTED	REMOVING MANHOLES	REMOVING CATCH BASINS	REMOVING INLETS	COMMENTS
		EACH	EACH	EACH	EACH	EACH	EACH	
<b>HALSTED STREET</b>								
3830+91	1.65' RT	1						EX RIM EL = 593.764 PR RIM EL = 594.11
3831+12	11.21' RT	1						EX RIM EL = 593.663 PR RIM EL = 594.04
3831+63	43.98' LT						1	
3831+90	32.65' RT						1	
3831+94	34.76' RT						1	
3832+48	1.59' RT	1						EX RIM EL = 593.305 PR RIM EL = 594.09
3832+96	22.13' LT						1	
3833+10	26.55' RT						1	
3833+10	1.55' RT				1			
3837+89	22.35' LT						1	
3838+00	26.64' RT						1	
3838+02	.45' RT				1			
3838+44	1.04' RT	1						EX RIM EL = 593.62 PR RIM EL = 593.69
3838+95	22.71' LT			1				EX RIM EL = 592.72 PR RIM EL = 592.88
3838+99	26.42' RT			1				EX RIM EL = 592.71 PR RIM EL = 592.78
<b>HARRISON STREET</b>								
7807+28	35.86' LT					1		
7807+28	24.52' RT						1	
7807+29	20.71' RT					1		
7808+01	3.56' LT				1			
7810+86	23.23' RT				1			
7810+94	72.51' RT		1					
<b>TOTALS</b>		4	1	2	4	2	8	

FILE PATH = p:\388035\pmt\escomon\line\local\PECD\00\Documents\01\Americas\Transportation\60269938\_Circle\Phase\_1\1\000\_CAD\005\_Roadway\Sheets\60W26-sht-Schedule-Drain-01



DI60W26-sht-Schedule-Drain-01  
 USER NAME = chiu  
 PLOT SCALE = 50.0000' / in.  
 PLOT DATE = 9/12/2013

DESIGNED - AFC/JSL  
 DRAWN - AFC  
 CHECKED - EEY/JWC  
 DATE - 9/15/13

REVISED -  
 REVISED -  
 REVISED -  
 REVISED -

**STATE OF ILLINOIS  
 DEPARTMENT OF TRANSPORTATION**

**DRAINAGE AND UTILITY SCHEDULES**

SCALE: NTS SHEET 1 OF 6 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94/290	2013-008R	COOK	559	38
CONTRACT NO. 60W26			ILLINOIS FED. AID PROJECT	