



REDCO-STAGE 4A

FAP 331(ILLINOIS 13)

NOTES:

RIGHT TURNS FROM SOUTHBOUND REDCO DRIVE WEST ON RT. 13 MOVEMENT WILL BE CLOSED.
 CLOSE REDCO DRIVE RIGHT TURN LANE AS PER STANDARD 701701. REMOVE EXISTING PAVEMENT, SHOULDER AND CURB AND GUTTER AND PLACE NEW.
 CLOSE WESTBOUND AND EASTBOUND RT. 13 RIGHT AND MIDDLE LANES AS PER STANDARD 701422.
 ALLOW WESTBOUND RT. 13 TO TURN RIGHT ONTO REDCO DRIVE. A SUITABLE DETOUR SHALL BE SIGNED VIA BANTERRA DRIVE.

BAINBRIDGE-STAGE 4A

FAP 331(ILLINOIS 13)

NOTES:

THE BAINBRIDGE TRAIL EAST ON RT. 13 WILL BE CLOSED TO ALL VEHICLES EXCLUDING AMBULANCES.
 A SUITABLE DETOUR SHALL BE SIGNED VIA OLD RT. 13.
 CLOSE BAINBRIDGE TRAIL RIGHT TURN LANE AS PER STANDARD 701701. REMOVE EXISTING PAVEMENT, SHOULDER AND CURB AND GUTTER AND PLACE NEW.
 CLOSE WESTBOUND AND EASTBOUND RT. 13 RIGHT AND MIDDLE LANES AS PER STANDARD 701422.
 ALLOW EASTBOUND RT. 13 TO TURN RIGHT ONTO BAINBRIDGE DRIVE.

NOTE: A TWO WEEK NOTIFICATION SHALL BE PROVIDED TO THE ENGINEER PRIOR TO EACH CLOSURE WHICH REQUIRES A DETOUR.

FILE NAME =	USER NAME = shepardgd	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	SUGGESTED STAGES OF CONSTRUCTION AND TRAFFIC CONTROL	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
ct:\pwork\p\WIDOT\SHEPARDD\dms47330\F	dstm13-sht-pmk.dgn	DRAWN -	REVISED -			331	(1-2)N-2,R;(1X-1)N-3,R-2	WILLIAMSON	202	46	
	PLOT SCALE = 30,0000' / IN.	CHECKED -	REVISED -			CONTRACT NO. 98857					
	PLOT DATE = 10/14/2009	DATE -	REVISED -			ILLINOIS FED. AID PROJECT					