



PROPOSED WATER MAIN ON IL-56 TO BE INSTALLED IN STAGE 2

PROPOSED NOISE WALL ON IL-56 TO BE CONSTRUCTED IN STAGE 2

CONTRACTOR TO CLOSE ORCHARD ROAD UTILIZING THE ORCHARD ROAD DETOUR FOR THE MINIMUM DURATION REQUIRED TO CONSTRUCT THE PAVEMENT OR AS SPECIFIED

TEMPORARY PAVEMENT (VARIABLE DEPTH) CONSTRUCT PRIOR TO SHIFTING TRAFFIC FOR STAGE 2

IMPACT ATTENUATORS, RELOCATE (FULLY REDIRECTIVE), TEST LEVEL 2

PR & IL RTE 56  
INSTALL COMBINATION CONCRETE CURB AND GUTTER, TYPE B-6.12 FROM STA 338+50 TO STA 343+63

**LEGEND**

- WORK AREA
- TEMPORARY PAVEMENT PLACED PREVIOUS STAGE
- TEMPORARY PAVEMENT PLACED THIS STAGE
- FLASHING ARROW BOARD
- TRAFFIC LANE
- TYPE III BARRICADES
- VERTICAL PANELS @ 200' UNLESS OTHERWISE SHOWN
- TEMPORARY SIGN
- DRUMS @ 50' CENTERS UNLESS OTHERWISE SHOWN
- IMPACT ATTENUATOR
- PROPOSED ROW
- EXISTING ROW
- TEMPORARY EASEMENT

- ① WET TEMPORARY PAVEMENT MARKING TAPE, TYPE III, LETTERS AND SYMBOLS (WHITE)
- ② WET TEMPORARY PAVEMENT MARKING TAPE, TYPE III, 4 INCH (WHITE)
- ③ WET TEMPORARY PAVEMENT MARKING TAPE, TYPE III, 4 INCH (YELLOW)
- ④ WET TEMPORARY PAVEMENT MARKING TAPE, TYPE III, 6 INCH (WHITE)
- ⑤ WET TEMPORARY PAVEMENT MARKING TAPE, TYPE III, 12 INCH (WHITE)
- ⑥ WET TEMPORARY PAVEMENT MARKING TAPE, TYPE III, 12 INCH (YELLOW)
- ⑦ WET TEMPORARY PAVEMENT MARKING TAPE, TYPE III, 24 INCH (WHITE)

FILE NAME =	DESIGNED - JMM	REVISED -
..._DI62419-ah1-IL56_staging2-07.dgn	DRAWN - TMB	REVISED -
USER NAME = tblank	CHECKED - RMT	REVISED -
PLT DATE = 12/7/2010	DATE - 12/6/10	REVISED -

**benesch**

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC PLAN  
STAGE 2 IL RTE 56**

SCALE: 1"=50' SHEET NO.54 OF 112 SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
365	(57 & 58)WRS-2	DUPAGE	681	146
CONTRACT NO. 62419			ILLINOIS FED. AID PROJECT	