

ALL DIMENSIONS IN METERS EXCEPT PAY ITEMS AND UNLESS NOTED OTHERWISE

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
80/94	2003-106LS	COOK	88	9A
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		
CONTRACT NO. 62699				

Phase I	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK
		FROM	TO		
2007		Prior to fall planting		Preparation of designated planting areas for shrubs and tree beds.	WEED CONTROL, NON-SELECTIVE AND NON-RESIDUAL HERBICIDE in designated planting areas.
		Aug. 15	Oct. 15	Install evergreens.	MOWING in all turf areas to a height of 3 inches.
		Aug. 15	Aug. 31		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		Sept. 1	Sept. 15		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		Sept. 15	Sept. 30		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		Oct. 1	Oct. 15		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		Oct. 15	Oct. 31		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		Dormancy	Frozen soil	Install woody plants (except spring-only plants.)	Apply PRE-EMERGENT GRANULAR HERBICIDE prior to placing mulch.
		Nov. 1	Nov. 15		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		Nov. 15	Nov. 30		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		Dec. 1	Dec. 15		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		Dec. 15	Dec. 31		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
	2008		Prior to spring planting		Preparation of designated planting areas for shrubs and tree beds.
		Thawed soil	April 30	1.) Finish installation of evergreens by April 30. 2.) Prepare perennial plant beds with sand and fertilizer.	Apply PRE-EMERGENT GRANULAR HERBICIDE prior to placing mulch.
		Thawed soil	May 15	Finish installation of woody plants by May 15.	Apply PRE-EMERGENT GRANULAR HERBICIDE prior to placing mulch.
		May 1	May 15	Period of establishment plant care required for woody plants.*	MOWING in all turf areas to a height of 3 inches.
		May 15	May 31	Period of establishment plant care required for woody plants.*	

\* Weeding, watering and other work which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.

Phase II	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK
		FROM	TO		
2008		June 1		Certification to the Bureau of Maintenance that all woody plants have been installed and are in a live healthy condition and eligible for a September 2008 period of establishment inspection.	
		May 1	June 15	Finish planting all perennial plant beds. (Schedule inspection for successful completion of the period of establishment 30 days after planting--See PERENNIAL PLANT CARE SCHEDULE in plans.)	Apply PRE-EMERGENT GRANULAR HERBICIDE to perennial beds prior to placing mulch.
		June 1	June 15	Period of establishment plant care required for woody plants.*	MOWING in all turf areas to a height of 3 inches.
		June 15	June 30	Period of establishment plant care required for woody plants.*	
		July 1	July 15	Period of establishment plant care required for woody plants.*	MOWING in all turf areas to a height of 3 inches.
		July 15	July 31	Period of establishment plant care required for woody plants.*	
		Aug. 1	Aug. 15	Period of establishment plant care required for woody plants.*	MOWING in all turf areas to a height of 3 inches.
		Aug. 15	Aug. 31	Period of establishment plant care required for woody plants.*	
		Sept. 1	Sept. 15	Period of establishment plant care required for woody plants.*	MOWING in all turf areas to a height of 3 inches.
		Sept. 15	Sept. 30	Period of establishment plant care required for woody plants.*	
		Oct. 1	Oct. 15	Additional watering for woody plants if required by the Engineer.	
		Oct. 15	Oct. 31	Additional watering for woody plants if required by the Engineer.	
		Oct. 15	Nov. 15	Install bulbs.	
		Nov. 1	Nov. 15	Additional watering for woody plants if required by the Engineer.	
		Nov. 15	Nov. 30	Additional watering for woody plants if required by the Engineer.	
		Dec. 1	Dec. 15	Additional watering for woody plants if required by the Engineer.	
		Dec. 15	Dec. 31	Additional watering for woody plants if required by the Engineer.	

\* Weeding, watering and other work which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.

Phase III	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK
		FROM	TO		
2009		Thawed Soil	May 15	Installation of all required replacement woody plants, and all required clean up of woody plants shall be completed by May 15.	1.) Apply PRE-EMERGENT GRANULAR HERBICIDE to all replacement woody plants prior to placing mulch. 2.) SUPPLEMENTAL WATERING for woody plants if required by Engineer.
		May 1	May 31		1.) MOWING in all turf areas to a height of 3 inches. 2.) SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		May 15			Inspection date for WOODY and PERENNIAL PLANT CARE. (Plant care work must be complete and acceptable on the inspection date).
		June 1	June 30		1.) MOWING in all turf areas to a height of 3 inches. 2.) SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		July 1	July 31		1.) MOWING in all turf areas to a height of 3 inches. 2.) SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		July 15			Inspection date for WOODY and PERENNIAL PLANT CARE. (Plant care work must be complete and acceptable on the inspection date).
		Sept. 1	Sept. 30		1.) MOWING in all turf areas to a height of 3 inches. 2.) SUPPLEMENTAL WATERING for woody plants if required by the Engineer.
		September 15			Inspection date for WOODY and PERENNIAL PLANT CARE. (Plant care work must be complete and acceptable on the inspection date).
		Oct. 1	Oct. 31		SUPPLEMENTAL WATERING for woody plants if required by the Engineer.

Phase III

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
I-80/94/US 6  
KINGERY-BORMAN EXPRESSWAY  
BURNHAM ROAD TO US 41  
**LANDSCAPING PLAN**  
KINGERY EXPRESSWAY I-8094

SCALE 1:500 DRAWN BY ACE/CAD  
DATE 12/13/06 CHECKED BY TJW

