

**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354

**BORING LOG**

Sheet 3 of 4

Phone: 815-223-6696  
Fax: 815-223-6659  
E-Mail: Midwest@TheRamp.net


Client: Farnsworth Group  
Project Name: Section 02-00203-01-BR  
Project Site: Livingston County, Germanville Township

Boring No. B-1  
Surface Elev. 99.90  
Auger Depth 71'  
Start Date 02/18/04  
Rotary Depth NA  
Finish Date 02/18/04

Location: 7' Rt. of centerline of road.  
Station 173 + 62.5

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY			
				Sample No.	Sample Type	Qt (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS		
57.90													
56.90	Hard Gray Silty Clay Till		43	17	SS	4.2	20	B	13				
55.90			44										
54.90			45	18	SS	--	34	--	--				
53.90	Dense Gray Fine To Coarse Sand		46										
52.90			47										
51.90			48	19	SS	--	31	--	--				
50.90			49										
49.90			50	20	SS	--	36	--	--				
48.90			51										
47.90			52										
46.90			53	21	SS	--	35	--	--				
45.90			54										
44.90			55	22	SS	--	36	--	--				
43.90		56											
42.90		57											
41.90		58	23	SS	--	32	--	--					
40.90		59											
39.90		60											
38.90		61	24	SS	--	41	--	--					
37.90		62											
		63	25	SS	--	37	--	--					

Groundwater Data: Static water level after auger removal elevation 80.5  
Comments: Assumed center of existing bridge deck as 100.0



**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354

**BORING LOG**

Sheet 4 of 4

Phone: 815-223-6696  
Fax: 815-223-6659  
E-Mail: Midwest@TheRamp.net

Client: Farnsworth Group  
Project Name: Section 02-00203-01-BR  
Project Site: Livingston County, Germanville Township

Boring No. B-1  
Surface Elev. 99.90  
Auger Depth 71'  
Start Date 02/18/04  
Rotary Depth NA  
Finish Date 02/18/04

Location: 7' Rt. of centerline of road.  
Station 173 + 62.5

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY		
				Sample No.	Sample Type	Qt (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS	
36.90												
35.90	Dense Gray Fine To Coarse Sand		64	25	SS	--	37	--	--			
34.90			65	26	SS	6.2	46	S	10			
33.90	Dense Gray Silty Loam Till		66									
32.90			67									
31.90			68	27	SS	5.4	41	S	11			
30.90			69									
29.90			70									
28.90		71	28	SS	6.6	47	S	10				
27.90		72										
26.90		73										
25.90		74										
24.90		75										
23.90		76										
22.90		77										
21.90		78										
20.90		79										
19.90		80										
18.90		81										
17.90		82										
16.90		83										

Groundwater Data: Static water level after auger removal elevation 80.5  
Comments: Assumed center of existing bridge deck as 100.0

**NOTE:**  
Elevation 100.00 = Plan Elevation ±76.9.

SECTION 02-00208-01-BR  
LIVINGSTON COUNTY  
F.A.S. 342/C.H. 3

**BORING LOGS**

DRAWN BY DMM	 2700 McNew Drive Bloomington, Illinois 61706 309/901-9555 309/988-5871 fax	FILE NO. 24-7131
DATE 12/01/06		BOOK NO. 2606
CHECKED BY MSW		SHEET NO. 19 OF 24