



NOTES:

1. IN ACCORDANCE WITH STRUCTURAL ENGINEERING STAGING PLANS. REMOVE AND DISCONNECT EXISTING UNDERPASS LIGHT FIXTURES IN ACCORDANCE WITH APPROPRIATE STAGES OR NEW BRIDGE CONSTRUCTION WHILE KEEPING OTHER UPSTREAM AND DOWNSTREAM LIGHTING ON THE SAME CIRCUITS ACTIVE.
2. EXISTING FIXTURE UNIT TO BE REMOVED AND OWNER SALVAGED. DELIVER SALVAGE UNIT TO BUREAU OF ELECTRICITY OPERATION WAREHOUSE, OR AS DIRECTED BY DEPARTMENT.

EXISTING UNDERPASS ENLARGED FIXTURE REMOVAL PLAN

NOT TO SCALE



SUGGESTED SEQUENCE OF REMOVAL UNDERPASS LIGHTING
 COORDINATE THE REMOVAL OF UNDERPASS LIGHTING WITH CONSTRUCTION OF THE WILLOW ROAD BRIDGE OVER MILWAUKEE AVENUE.

THE REMOVAL AND REPLACEMENT IS TO BE DONE IN FOUR PHASES.

PHASE 1: REMOVE THE WESTBOUND SECTION OF UNDERPASS LIGHTING FROM THE WILLOW ROAD BRIDGE OVER MILWAUKEE AVENUE, AND PROVIDE TEMPORARY WIRING AS REQUIRED TO KEEP THE EASTBOUND SECTION OF THE UNDERPASS LIGHTING AT WILLOW ROAD BRIDGE OVER MILWAUKEE ACTIVE AND MAINTAINED.

PHASE 2: INSTALL NEW UNDERPASS LIGHTING PER PLANS AND SPECIFICATIONS UNDER THE NEW WESTBOUND WILLOW ROAD BRIDGE DECK OVER MILWAUKEE AVENUE AFTER COMPLETION OF NEW DECK RE-CONSTRUCTION.

PHASE 3: REMOVE THE EASTBOUND SECTION OF UNDERPASS LIGHTING FROM THE WILLOW ROAD BRIDGE OVER MILWAUKEE AVENUE AFTER COMPLETION OF THE LIGHTING IN PHASE 1 & 2.

PHASE 4: COMPLETE THE REMAINING UNDERPASS LIGHTING PER SEQUENCE OF FINAL CONSTRUCTION AND IN ACCORDANCE WITH PLANS AND SPECIFICATIONS.

LTG-7

Edwards and Kelcey	
REVISIONS	
NAME	DATE
ADDENDUM 1	2/22/05

ILLINOIS DEPARTMENT OF TRANSPORTATION

WILLOW ROAD AND MILWAUKEE AVE UNDERPASS FIXTURE REMOVAL PLAN

WILLOW ROAD OVER US 45/IL 21 (MILWAUKEE AVE) AND OVER DES PLAINES RIVER

SCALE NONE DRAWN BY CADD SC

DATE JANUARY 2005 CHECKED BY CDS

02/22/2005 03:53:08 PM