



- PAVEMENT STRIPING LEGEND:**
- ① TEMPORARY PAVEMENT MARKING, 4 INCH WIDE DOUBLE YELLOW, AT 8 INCHES C-C
  - ② TEMPORARY PAVEMENT MARKING, 4 INCH WIDE SOLID WHITE
  - ③ DRUMS AT 6' CENTERS IN TAPER
  - ④ BARRIER WALL/GUARDRAILS MARKERS AT 25' CTS. SEE STANDARDS 704001 & 635011

- SYMBOL LEGEND:**
- ↑ ARROW BOARD
  - P SIGN ON PORTABLE OR PREEMINENT SUPPORT
  - ▨ WORK AREA
  - ⊕ BARRICADE OR DRUM WITH FLASHING LIGHT
  - ⊚ TYPE III BARRICADE WITH FLASHING LIGHTS
  - ▩ TEMPORARY IMPACT ATTENUATOR
  - DRUM WITH STEADY BURNING LIGHT
  - ▬ DOUBLE VERTICAL PANEL
  - TEMPORARY CONCRETE BARRIER
  - ◇ CRYSTAL BIDIRECTIONAL BARRIER WALL/GUARDRAIL MARKER

- NOTES:**
1. MAINTENANCE OF TRAFFIC DEVICES TO BE INSTALLED IN ACCORDANCE WITH APPLICABLE PORTIONS OF STANDARDS 701321 AND 701606 AND DISTRICT ONE STANDARDS TC-11 AND TC-13. ADDITIONAL SIGNAGE MAY BE REQUIRED BY THE RESIDENT ENGINEER. THIS WORK AND SIGNAGE IS INCLUDED IN THE PAY ITEM FOR TRAFFIC CONTROL AND PROTECTION, (SPECIAL).
  2. TEMPORARY PAVEMENT MARKINGS WILL CONSIST OF WET REFLECTIVE TEMPORARY TAPE, TYPE III OF THE WIDTH AND COLOR SHOWN ON THE PLANS.
  3. EXISTING, CONFLICTING PAVEMENT MARKINGS SHALL BE REMOVED. THIS WORK SHALL BE PAID FOR AS PAVEMENT MARKING REMOVAL.
  4. REMOVAL OF THE TEMPORARY PAVEMENT MARKINGS SHALL BE PAID FOR UNDER THE PAY ITEM WORK ZONE PAVEMENT MARKING REMOVAL.
  5. THE EXISTING PAVEMENT MARKINGS THAT HAVE BEEN REMOVED SHALL BE REPLACED IN-KIND. POLYUREA PAVEMENT MARKING, TYPE I WILL BE PLACED ON CONCRETE SURFACES. THERMOPLASTIC PAVEMENT MARKINGS WILL BE PLACED ON HMA SURFACES.

|  |                       |                         |           |   |   |                         |                          |                           |                |                       |                   |  |
|--|-----------------------|-------------------------|-----------|---|---|-------------------------|--------------------------|---------------------------|----------------|-----------------------|-------------------|--|
| FILE NAME =<br>D168J77-shr-staging.dgn | USER NAME = 100T(eng) | DESIGNED - J.M. HAMELKA | REVISED - | <b>STATE OF ILLINOIS<br/>DEPARTMENT OF TRANSPORTATION</b> | <b>JOE ORR BRIDGE OVER THORN CREEK<br/>SUGGESTED TRAFFIC CONTROL AND STAGING PLAN - STAGE I</b> |                         | F.A.U.<br>RTE. =<br>1631 | SECTION<br>2009-1231      | COUNTY<br>COOK | TOTAL<br>SHEETS<br>12 | SHEET<br>NO.<br>3 |  |
| PLOT SCALE = 50.0000' / IN.            |                       | CHECKED - J.M. HAMELKA  | REVISED - |   | SCALE: 1"=50'   | SHEET NO. 1 OF 2 SHEETS | STA.                     | ILLINOIS FED. AID PROJECT |                | CONTRACT NO. 60J77    |                   |  |
| PLOT DATE = 2/24/2010                  |                       | DATE - JANUARY, 2010    | REVISED - |   | TO STA.   |                         |                          |                           |                |                       |                   |  |
|  |                       |                         |           |   |   |                         |                          |                           |                |                       |                   |  |
|  |                       |                         |           |   |   |                         |                          |                           |                |                       |                   |  |