



SUGGESTED MAINTENANCE OF TRAFFIC, STAGE 2

STAGING:

1. INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNING.
2. SHIFT LANE TOWARDS THE INSIDE AS SHOWN ON THE PLANS.
3. UTILIZE DISTRICT DETAIL TC-17 FOR WORK ADJACENT TO NB I90/94 RAMP TO WB I-290.
4. UTILIZE DISTRICT DETAIL TC-18 FOR SIGNING FOR FLAGGING OPERATIONS AT WORK ZONE OPENINGS.

CONSTRUCTION:

1. REMOVE EXISTING SHOULDER, CURB AND GUTTER, AND GUARDRAIL TO THE LIMITS SHOWN ON THE PLANS.
2. INSTALL DRAINAGE STRUCTURES AND CONNECT JACKED STORM SEWER.
3. REPAIR CURB AND GUTTER, SHOULDER AND GUARDRAIL.

NOTES:

1. SEE STAGE 1A FOR LEGEND AND GENERAL NOTES.

FILE NAME =	USER NAME = 3690	DESIGNED - DG	REVISED -
S:\11-CADD\01-sh\21-016093-SHT-STAGING-02.dgn		DRAWN - ED	REVISED -
	PLOT SCALE = 50:1	CHECKED - AAC	REVISED -
	PLOT DATE = Thursday, December 11, 2008	DATE - 12/12/2008	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**SUGGESTED MAINTENANCE OF TRAFFIC
EB I-290 RAMP TO NB I-90/94 - STAGE 2**

SCALE: 1"=50' SHEET NO. 8 OF 9 SHEETS STA. 10+00.00 TO STA. 25+67.92

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
290	2007-057 T	COOK	60	21
FED. ROAD DIST. NO.			ILLINOIS FED. AID PROJECT	
			CONTRACT NO. 60D93	