

STAGE IV (SB LANES 1 AND 2)
 INSTALL TEMPORARY SIGNING AND TRAFFIC CONTROL DEVICES NECESSARY FOR STAGE IV TRAFFIC CONFIGURATION.

ALL TRAVEL LANES, TAPERS AND LANE SHIFTS WITHIN THE WORK ZONE SHALL MAINTAIN A MINIMUM WIDTH OF 11 FEET.

- TRAFFIC (SB)
1. THE REVERSIBLE LANES SHALL BE IN THE SB DIRECTION. THIS WORK SHALL BE PERFORMED BY IDOT.
 2. CLOSE INSIDE LANE (LANE 1) ALONG SB I-94 (EDENS EXPRESSWAY) NORTH OF MONTROSE AVE.
 3. CLOSE OUTSIDE LANES (LANES 2 AND 3) ALONG EB I-90 (KENNEDY EXPRESSWAY) NORTH OF MONTROSE AVE.

CONSTRUCTION
 CONSTRUCT ALL PAVEMENT PATCHES IN LANE 1 AND LANE 2 (SB DIRECTION)


STAGE V (SB LANES 3, 4, AND 5)
 INSTALL TEMPORARY SIGNING AND TRAFFIC CONTROL DEVICES NECESSARY FOR STAGE IV TRAFFIC CONFIGURATION.

ALL TRAVEL LANES, TAPERS AND LANE SHIFTS WITHIN THE WORK ZONE SHALL MAINTAIN A MINIMUM WIDTH OF 11 FEET.

- TRAFFIC (SB)
1. THE REVERSIBLE LANES SHALL BE IN THE SB DIRECTION. THIS WORK SHALL BE PERFORMED BY IDOT.
 2. CLOSE MONTROSE AVENUE ENTRANCE RAMP, PER DISTRICT DETAIL TC-08
 3. CLOSE OUTSIDE LANE (LANE 3) ALONG SB I-94 (EDENS EXPRESSWAY) NORTH OF MONTROSE AVE.
 4. CLOSE INSIDE LANES (LANES 1 AND 2) ALONG EB I-90 (KENNEDY EXPRESSWAY) NORTH OF MONTROSE AVE.
 5. CLOSE LANE 4 PER STANDARD 701401.

TRAFFIC (RAMPS)
 1. TRAFFIC ON RAMPS WHERE PATCHES ARE BEING CONSTRUCTED SHALL BE PARTIALLY CLOSED, PER DISTRICT DETAIL TC-17, ALLOWING A MINIMUM 12' TRAVEL LANE. NO RAMPS SHALL BE CLOSED WITHOUT PRIOR WRITTEN APPROVAL FROM THE ENGINEER.

CONSTRUCTION
 CONSTRUCT ALL PAVEMENT PATCHES IN LANES 3, 4, 5 AND THE RAMPS (SB DIRECTION)



SUGGESTED STAGING NOTES:
 SAWCUTTING TO BE DONE ON WEEKNIGHTS PER THE HOURS GIVEN IN THE SPECIAL PROVISION "KEEPING THE EXPRESSWAY OPEN TO TRAFFIC". PATCHING SHALL BE DONE PER FULL WEEKEND CLOSURE HOURS.
 CURING OF LANE 2 AND LANE 3 PATCHES MAY USE CENTER LANE CLOSURE, PER DISTRICT DETAIL (TC-25) AND FULL WEEKEND CLOSURE HOURS.
 NO TWO ADJACENT RAMPS MAY BE CLOSED AT THE SAME TIME.
 MAXIMUM LENGTH OF ANY CLOSURE IS 4 MILES. MINIMUM GAP BETWEEN CONSECUTIVE CLOSURES IS 4 MILES.

USER NAME =	DESIGNED - RG	REVISED -
DRAWN - RG	REVISED -	
PLOT SCALE =	CHECKED - MR	REVISED -
PLOT DATE	DATE - DECEMBER 2012	REVISED -