

**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354  
Phone: 815-223-6696  
Fax: 815-223-6659  
e-mail: mts37@comcast.net

**BORING LOG**  
Sheet 1 of 4  
Boring No. B-1  
Surface Elev. 103.60  
Auger Depth 71' Rotary Depth NA  
Start Date 07/17/11 Finish Date 07/17/11

Client: Fehr-Graham & Associates, LLC  
Project Name: Section 08-22102-01-BR Pigeon Grove Rd. District  
Project Site: Iroquois County, Illinois

Location: 5' Left of Station 8+86

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)		
103.60									Randy Safranski Diedrich D-120		
102.60			1								
101.60			2								
100.60	Stiff Black And Dark Brown Silty Clay (Fill)		3	1	SS	1.6	7	B	21		
99.60			4								
98.60			5	2	SS	1.4	10	B	22		
97.60			6								
96.60			7								
95.60			8	3	SS	1.4	9	B	36		
94.60			9								
93.60	Stiff Dark Brown Silty Clay		10	4	SS	1.6	10	B	26		
92.60			11								
91.60	Hard Brownish Gray Silty Clay Till		12	5	SS	4.5	18	B	19		
90.60			13								
89.60			14								
88.60	Very Stiff Brownish Gray Silty Clay Till		15	6	SS	2.3	13	B	21		
87.60			16								
86.60			17								
85.60	Stiff Gray Silty Clay Till		18	7	SS	1.8	8	B	21		
84.60			19								
83.60			20	8	SS	1.6	10	B	24		

Groundwater Data: Static water level after auger removal elevation - 90.5.  
Comments:

**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354  
Phone: 815-223-6696  
Fax: 815-223-6659  
e-mail: mts37@comcast.net

**BORING LOG**  
Sheet 2 of 4  
Boring No. B-1  
Surface Elev. 103.60  
Auger Depth 71' Rotary Depth NA  
Start Date 07/17/11 Finish Date 07/17/11

Client: Fehr-Graham & Associates, LLC  
Project Name: Section 08-22102-01-BR Pigeon Grove Rd. District  
Project Site: Iroquois County, Illinois

Location: 5' Left of Station 8+86

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)		
82.60									Randy Safranski CME-55 Diedrich D-120		
81.60	Stiff Gray Silty Clay Till		22								
80.60			23	9	SS	1.2	11	S	23		
79.60			24								
78.60	Very Stiff Gray Silty Clay Till		25								
77.60			26	10	SS	2.3	14	S	23		
76.60			27								
75.60	Stiff To Very Stiff Clayey Silt		28	11	SS	1.9	13	B	21		
74.60			29								
73.60			30	12	SS	1.7	13	B	20		
72.60			31								
71.60			32								
70.60			33	13	SS	2.0	14	B	20		
69.60			34								
68.60	Hard Gray Silty Clay Till With Sand Seams		35								
67.60			36	14	SS	4.1	26	B	10		
66.60			37								
65.60			38								
64.60	Dense Yellowish Brown Fine To Coarse Sand (Clean)		39								
63.60			40	15	SS	---	---	---			
62.60			41								

Groundwater Data: Static water level after auger removal elevation - 90.5.  
Comments: